

as on November, 2016

Name of the State : Tripura

List of New Construction Under NHM

Subcentre

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	West	Mandai	Manikangbari	2007-08	9	11.2	RD	Completed		
2	West	Mandai	Dinabandhunagar	2007-08	9	11.2	RD	Completed		
3	West	Mandai	Khegrai	2007-08	9	11.2	RD	Completed		
4	West	Mandai	Chargharia	2007-08	9	11.2	RD	Completed		
5	West	Mohanpur	U.D.Nagar	2007-08	9	9.8	RD	Completed		
6	West	Hezamara	Purba Simna	2007-08	9	9.5	RD	Completed		
7	West	Hezamara	Sonaram	2007-08	9	9.5	RD	Completed		
8	Sepahijala	Bishalgarh	Sutarmura	2007-08	9	9.8	RD	Completed		
9	Sepahijala	Bishalgarh	Ramnagar	2007-08	9	9.8	RD	Completed		
10	Sepahijala	Bishalgarh	Dhariathal	2007-08	9	9.8	RD	Completed		
11	Sepahijala	Jampuijala	Ujan Pathalighat	2007-08	9	9.5	RD	Completed		
12	Sepahijala	Jampuijala	Hirapur	2007-08	9	9.5	RD	Completed		
13	Sepahijala	Boxanagar	Manikyanagar	2007-08	9	9.8	RD	Completed		
14	Sepahijala	Boxanagar	Ashabari	2007-08	9	9.8	RD	Completed		
15	Sepahijala	Boxanagar	Dayaram	2007-08	9	9.8	RD	Completed		
16	Sepahijala	Melaghar	Dasarambari	2007-08	9	9.5	RD	Completed		
17	Sepahijala	Melaghar	Khash Chowmuhan	2007-08	9	9.5	RD	Completed		
18	Sepahijala	Melaghar	Granthali	2007-08	9	9.5	RD	Completed		
19	Khowai	Mungiakami	Tuichingrambari	2007-08	9	9	RD	Completed		
20	Khowai	Mungiakami	Haludia	2007-08	9	9	RD	Completed		
21	Khowai	Mungiakami	Sreeramkhara ADC	2007-08	9	9	RD	Completed		
22	Khowai	Tulashikhar	Halungamuthai	2007-08	9	9.8	RD	Completed		
23	Khowai	Tulashikhar	East Takchara	2007-08	9	9.8	RD	Completed		
24	Khowai	Padmabil	Paglabari	2007-08	9	9.8	RD	Completed		
25	Khowai	Khowai	West Chebri	2007-08	9	9.5	RD	Completed		
26	South	Bokafa	Kailashnagar	2007-08	9	9	RD	Completed		
27	South	Bokafa	North Sonaichari	2007-08	9	10.83	RD	Completed		
28	South	Hrishyamukh	Shivpur	2007-08	9	9	RD	Completed		
29	South	Silachari	Bagachatal	2007-08	9	9	RD	Completed		
30	South	Jolaibari	Abhangachara	2007-08	9	11.11	RD	Completed		
31	South	Bokafa	Salthangmanu	2007-08	9	11.11	RD	Completed		
32	South	Bokafa	R.K.Ganj	2007-08	9	11.11	RD	Completed		
33	Gomati	Kakraban	Rani	2007-08	9	11.31	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
34	Gomati	Kakraban	Murapara	2007-08	9	11.31	RD	Completed		
35	South	Satchand	Shakbari	2007-08	9	11.53	RD	Completed		
36	South	Rajnagar	Trishna RF	2007-08	9	10.6	RD	Completed		
37	Gomati	Killa	Jalema	2007-08	9	11	RD	Completed		
38	Gomati	Killa	East Khupilong	2007-08	9	9.91	RD	Completed		
39	South	Bokafa	Patichari	2007-08	9	9	RD	Completed		
40	Gomati	Matabari	Adipur	2007-08	9	9	RD	Completed		
41	North	Panisagar	Noagaon	2007-08	9	9	RD	Completed		
42	Unakoti	Gournagar	Hiracherra	2007-08	9	9	RD	Completed		
43	Unakoti	Kumarghat	Saidacherra	2007-08	9	9	RD	Completed		
44	Unakoti	Kumarghat	Masauli	2007-08	9	9	RD	Completed		
45	North	Kadamtala	East Hurua	2007-08	9	9	RD	Completed		
46	North	Jubaraj nagar	Kameswar	2007-08	9	9	RD	Completed		
47	Unakoti	Gournagar	Fultali GP	2007-08	9	9	RD		work is in progress up to Plinth level.	January, 2017
48	North	Jubaraj nagar	Dewanpassa	2007-08	9	9	RD	Completed		
49	North	Damcherra	Tirtharampara	2007-08	9	9	RD	Completed		
50	North	Pecharthal	Bagaicherra	2007-08	9	9	RD	Completed		
51	Dhalai	Salema	Mendi	2007-08	9	9	RD	Completed		
52	Dhalai	Ambassa	Jeolcherra	2007-08	9	9	RD	Completed		
53	Dhalai	Ambassa	Siddhapara	2007-08	9	9	RD	Completed		
54	Dhalai	Dumburnagar	Ruhidapara	2007-08	9	9	RD	Completed		
55	Dhalai	Dumburnagar	Dholajari	2007-08	9	9	RD	Completed		
56	Dhalai	Chawmanu	Kacharicherra	2007-08	9	9	RD	Completed		
57	Dhalai	Chawmanu	Khakchang Kami	2007-08	9	9	RD	Completed		
58	Dhalai	Manu	Naithungcherra	2007-08	9	9	RD	Completed		
59	Dhalai	Manu	Labancherra	2007-08	9	9	RD	Completed		
60	Dhalai	Manu	Battala ADC	2007-08	9	9	RD	Completed		
61	Unakoti	Gournagar	Golakpur	2009-10	10.35	10.34	E.Cell	Completed		
62	Unakoti	Gournagar	Murti cherra	2009-10	10.35	10.345	RD	Completed		
63	North	Pecharthal	Purba Andhercherra	2009-10	10.35	10.345	RD	Completed		
64	North	Kadamtala	Saraspur	2009-10	10.35	10.34	E.Cell	Completed		
65	North	Panisagar	Halambasti	2009-10	10.35	9	RD	Completed		
66	West	Mandai	Purba Noabadi ADC	2009-10	10.35	10.34201	E.Cell	Completed		
67	Sepahijala	Bishalgarh	Latia cherra ADC	2009-10	10.35	10.34201	E.Cell	Completed		
68	Sepahijala	Melaghar	Chandul ADC	2009-10	10.35	10.34201	E.Cell	Completed		
69	Khowai	Mungiakami	Kakracherra ADC	2009-10	10.35	10.34201	E.Cell	Completed		
70	West	Jirania	Brajanagr in Uttar Majlishpur	2009-10	10.35	10.345	RD	Completed		
71	Gomati	Killa	Uttar Barmura ADC	2009-10	10.35	10.345	E.Cell	Completed		
72	South	Rupaichari	Bagmara ADC	2009-10	10.35	9	RD	Completed		
73	South	Satchand	Harbatali ADC	2009-10	10.35	9	RD	Completed		
74	South	Jolaibari	Srikantabari ADC	2009-10	10.35	9	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
75	Gomati	Ompi	Ekjanchara ADC	2009-10	10.35	9	RD	Completed		
76	Dhalai	Ambassa	Malda kumar Roja para	2009-10	10.35	9	RD	Completed		
77	Dhalai	Salema	Kathalbari	2009-10	10.35	9	RD	Completed		
78	Dhalai	Ambassa	Saikarbari	2009-10	10.35	9	RD	Completed		
79	Dhalai	Dumburnagar	Wanasa para	2009-10	10.35	9	RD	Completed		
80	Dhalai	Manu	Shibbari under East Masli	2009-10	10.35	9	RD	Completed		
81	Gomati	Matabari	Peratia ADC, Peratia, under Garjee PHC	2010-11	12.5	12.5	RD	Completed		
82	Gomati	Matabari	Brahmachara ADC, Kalatila, under Maharani PHC	2010-11	12.5	12.5	RD	Completed		
83	Gomati	Matabari	Chandrapur RF ADC, Chandanpur RF, Mharani PHC	2010-11	12.5	12.5	RD	Completed		
84	Gomati	Killa	Dewanbari ADC, under Killa PHC	2010-11	12.5	12.5	RD	Completed		
85	Gomati	Killa	Dargiling ADC, under Killa PHC	2010-11	12.5	12.5	RD	Completed		
86	Gomati	Killa	Bagma village under Killa Block	2010-11	12.5	12.5	RD	Completed		
87	Gomati	Killa	Kowaimura ADC, under Killa RD Block	2010-11	12.5	12.5	RD	Completed		
88	Gomati	Kakraban	Uttar Shilghati GP, Purba para, under Kakraban PHC	2010-11	12.5	12.5	RD	Completed		
89	Gomati	Kakraban	Hurijala GP, Laitila para, under Kakraban PHC	2010-11	12.5	12.5	RD	Completed		
90	Gomati	Kakraban	Purba Tulamura GP, unner Goulmura para,	2010-11	12.5	12.5	RD	Completed		
91	Gomati	Ompi	Taidu depa ADC, under Ompi RH	2010-11	12.5	12.5	RD	Completed		
92	Gomati	Ompi	Tuichakma ADC at Kasi Ch. Para	2010-11	12.5	12.5	RD	Completed		
93	South	Bokafa	Lawgangsom GP , under Santirbazar PHC	2010-11	12.5	12.5	RD	Completed		
94	South	Jolaibari	Latuatilla GP, under Muhuripur PHC	2010-11	12.5	12.5	RD	Completed		
95	South	Jolaibari	Birendranagar GP , under Jolaibari PHC	2010-11	12.5	12.5	RD	Completed		
96	South	Bokafa	Madhya Kathalia , under Santirbazar PHC	2010-11	12.5	12.5	RD	Completed		
97	South	Bokafa	Bokafa GP , under Santirbazar PHC	2010-11	12.5	12.5	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
98	Gomati	Amarpur	Birmani para under Gungia ADC , under Amarpur SHD	2010-11	12.5	12.5	RD	Completed		
99	Gomati	Amarpur	Purba Duluma ADC at Bazar Tilla, under Amarpur SDH	2010-11	12.5	12.5	RD	Completed		
100	Gomati	Amarpur	Rajkang ADC at Lanin Colony	2010-11	12.5	12.5	RD	Completed		
101	Gomati	Amarpur	Purba Sarbang , under Amarpur SDH	2010-11	12.5	12.5	RD	Completed		
102	Gomati	Amarpur	Lalgiri ADC under Lalgiri GP, under Amarpur SDH	2010-11	12.5	12.5	RD	Completed		
103	Gomati	Amarpur	Malbasa at Bibharam para	2010-11	12.5	12.5	RD	Completed		
104	Gomati	Amarpur	Paschim Duluma near Ranga cherra TSR Camp	2010-11	12.5	12.5	RD	Completed		
105	Gomati	Amarpur	Rang khang ADC at 2No Sukanta Colony	2010-11	12.5	12.5	RD	Completed		
106	West	Hezamara	Subal sing bazar under Kambukcherra GP	2010-11	12.5	12.5	RD	Completed		
107	West	Hezamara	Gaja para, under Twisamwangkurwi village	2010-11	12.5	12.5	RD	Completed		
108	West	Lefunga	Sarbojoy para ADC Under Bodjungnagar villade	2010-11	12.5	12.5	RD	Completed		
109	West	Lefunga	Rajghat ward no 2 under Rajghat GP	2010-11	12.5	12.5	RD	Completed		
110	West	Mohanpur	Fatikcherra sibir under Fatikcherra GP	2010-11	12.5	12.5	RD	Completed		
111	Sepahijala	Jampuijala	Purba Takarjala ADC, under Jampuijala block	2010-11	12.5	12.5	RD	Completed		
112	Sepahijala	Kathalia	Kalikhla ADC, under Kathalia block	2010-11	12.5	12.5	RD	Completed		
113	West	Jirania	Dashram para under Radhamohanpur village	2010-11	12.5	12.5	RD	Completed		
114	West	Jirania	Bel bari under west Belbari village,	2010-11	12.5	12.5	RD	Completed		
115	West	Jirania	Belmura under Meghlipara GP	2010-11	12.5	12.5	RD	Completed		
116	West	Jirania	Majlishpur under Majlishpur GP	2010-11	12.5	12.5	RD	Completed		
117	Sepahijala	Boxanagar	Dhanirampur ADC, under Boxanagar block	2010-11	12.5	12.5	RD	Completed		
118	Sepahijala	Boxanagar	Dakshin Kalamcherra GP, under Boxanagar block	2010-11	12.5	12.5	RD	Completed		
119	Khowai	Tulashikhar	Paschim Champacherra,	2010-11	12.5	12.5	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
120	Khowai	Tulashikhar	Banbazar ADC, under Tulashikhar block	2010-11	12.5	12.5	RD	Completed		
121	Khowai	Tulashikhar	Bidyabil ADC, under Tulashikhar block	2010-11	12.5	12.5	RD	Completed		
122	West	Mandai	Binan kobra under Dakshin Shibnagar ADC	2010-11	12.5	12.5	RD	Completed		
123	West	Mandai	Jiban sardar para under Kathiram para ADC	2010-11	12.5	12.5	RD	Completed		
124	Khowai	Kalyanpur	Prem Sing Orang ADC, under Kalyanpur block	2010-11	12.5	12.5	RD	Completed		
125	Khowai	Mungiakami	Maharanipur (Uttar Gakulnagar),	2010-11	12.5	12.5	RD	Completed		
126	Khowai	Mungiakami	Purba Laxmipur ADC, under Mungiakami block	2010-11	12.5	12.5	RD	Completed		
127	Khowai	Teliamura	Dakshin Pulinpur ADC, under Teliamurai block	2010-11	12.5	12.5	RD	Completed		
128	Khowai	Teliamura	Duski ADC, under Teliamurai block	2010-11	12.5	12.5	RD	Completed		
129	Sepahijala	Bishalgarh	Bangshibari ADC, under Bishalgarh block	2010-11	12.5	12.5	RD	Completed		
130	Sepahijala	Bishalgarh	Amtali ADC, under Bishalgarh block	2010-11	12.5	12.5	RD	Completed		
131	Khowai	Khowai	Purba Singicherra, under Khowai block	2010-11	12.5	12.5	RD	Completed		
132	Sepahijala	Melaghar	Dakshin Taibandal ADC, under Melaghar block	2010-11	12.5	12.5	RD	Completed		
133	Sepahijala	Melaghar	Rampada para GP, under Melaghar block	2010-11	12.5	12.5	RD	Completed		
134	Sepahijala	Dukli	Dukhiakobra under East Jarulbachai GP	2010-11	12.5	12.5	RD	Completed		
135	Khowai	Padmabil	Gayamani GP at Chankhala bazar,	2010-11	12.5	12.5	RD	Completed		
136	Dhalai	Salema	Nuna Gaon coloney under Baralutma GP	2010-11	12.5	12.5	RD	Completed		
137	Dhalai	Durga chowmuhani	Pran kr. das para under Chulubari GP	2010-11	12.5	12.5	RD	Completed		
138	Dhalai	Durga chowmuhani	Shib bari under Durai shib bari, under Salema block	2010-11	12.5	12.5	RD	Completed		
139	Dhalai	Durga chowmuhani	Thairum cherra under East Lambucherra ADC	2010-11	12.5	12.5	RD	Completed		
140	Dhalai	Durga chowmuhani	Bhumihin Tilla under Harerkhola GP,	2010-11	12.5	12.5	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
141	Dhalai	Durga chowmuhani	Mahabir Purba tilla under Mahabir GP,	2010-11	12.5	12.5	RD	Completed		
142	Dhalai	Salema	Monda para under Mracherra GP, under Salema block	2010-11	12.5	12.5	RD	Completed		
143	Dhalai	Ambassa	Dulubari, under Ambassa block	2010-11	12.5	12.5	RD	Completed		
144	Dhalai	Ambassa	Das para under Paschim Balaram GP	2010-11	12.5	12.5	RD	Completed		
145	Dhalai	Ambassa	Uttar Nalicherra, under Uttar Nalicherra GP	2010-11	12.5	12.5	RD	Completed		
146	Dhalai	Ambassa	Nightingale para under Bagmara ADC, under Ambassa block	2010-11	12.5	12.5	RD	Completed		
147	Dhalai	Ambassa	Nuna Chera coloney under Ganganagar ADC,	2010-11	12.5	12.5	RD	Completed		
148	Dhalai	Ambassa	Dhan singh roja para under Gurudhan ADC	2010-11	12.5	12.5	RD	Completed		
149	Dhalai	Chawmanu	Khalendra K. Para under Chaltacherra VC	2010-11	12.5	12.5	RD	Completed		
150	Dhalai	Chawmanu	Ananda Roaja Para under Manikpur VC	2010-11	12.5	12.5	RD	Completed		
151	Dhalai	Chawmanu	Chaya Kr. Roaja Para under Uttar Longtarai VC	2010-11	12.5	12.5	RD	Completed		
152	Dhalai	Chawmanu	Longtarai RF under Hangsha chandra para	2010-11	12.5	12.5	RD	Completed		
153	Dhalai	Chawmanu	Ramen Debnath para under Paschim Karamcherra VC	2010-11	12.5	12.5	RD	Completed		
154	Dhalai	Chawmanu	Kukilmani para under Uttar Dhumacherra VC	2010-11	12.5	12.5	RD	Completed		
155	Dhalai	Chawmanu	S.C. Colony under Chailengtha VC	2010-11	12.5	12.5	RD	Completed		
156	Dhalai	Dumburnagar	Bhagirath para, under DNB block	2010-11	12.5	12.5	RD	Completed		
157	Dhalai	Dumburnagar	Budhanya para under Gandacherra GP	2010-11	12.5	12.5	RD	Completed		
158	Dhalai	Dumburnagar	New Chakma para under Kalajhari ADC,	2010-11	12.5	12.5	RD	Completed		
159	Dhalai	Dumburnagar	4 Number Dike under Paschim Potacherra ADC,	2010-11	12.5	12.5	RD	Completed		
160	Dhalai	Dumburnagar	Dudhumani para under Sarma ADC,	2010-11	12.5	12.5	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
161	North	Pecharthal	Paschim para under Andher cherra ADC	2010-11	12.5	12.5	RD	Completed		
162	North	Pecharthal	Joymani para under Pecharthal Block	2010-11	12.5	12.5	RD	Completed		
163	Unakoti	Gournagar	Latiapur, under K.M. PHC	2010-11	12.5	12.5	RD	Completed		
164	Unakoti	Gournagar	Bilash pur, under K.M. PHC	2010-11	12.5	12.5	RD	Completed		
165	Unakoti	Gournagar	Panchamnagar at Kanchanbari, under Kumarghat R.H.	2010-11	12.5	12.5	RD	Completed		
166	Unakoti	Kumarghat	Ujandudpur, under Kumarghat R.H.	2010-11	12.5	12.5	RD	Completed		
167	Unakoti	Kumarghat	East Raitosha, under Kumarghat R.H.	2010-11	12.5	12.5	RD	Completed		
168	Unakoti	Kumarghat	Uttar Unokuti, under Kumarghat R.H.	2010-11	12.5	12.5	RD	Completed		
169	Unakoti	Kumarghat	Juricherra, under Kanchanbari PHC	2010-11	12.5	12.5	RD	Completed		
170	North	Damcherra	Netai nagar Under Damcherra ADC	2010-11	12.5	12.5	RD	Completed		
171	North	Damcherra	Monacherra under Monacherra ADC	2010-11	12.5	12.5	RD	Completed		
172	North	Panisagar	Chandra halam para ADC, Panisagar PHC	2010-11	12.5	12.5	RD	Completed		
173	North	Kadamtala	Ranibari, under Brajendranagar PHC	2010-11	12.5	12.5	RD	Completed		
174	North	Kadamtala	Kurti, under Kadamtala PHC	2010-11	12.5	12.5	RD	Completed		
175	North	Dasda	Daincherra ADC, near Danicherra TSR camp	2010-11	12.5	12.5	RD	Completed		
176	North	Dasda	Chandipur ADC at Mitrayjoy para,	2010-11	12.5	12.5	RD	Completed		
177	North	Dasda	Makumchera ADC at Hem shukla para	2010-11	12.5	12.5	RD	Completed		
178	North	Dasda	Shibnagar at Joyantipur	2010-11	12.5	12.5	RD	Completed		
179	North	Dasda	Bhandarima ADC at Prabharam para	2010-11	12.5	12.5	RD	Completed		
180	North	Jampui	South Shimlung, under Longtarai velly ADC	2010-11	12.5	12.5	RD	Completed		
181	West	Jirania	Paschim Champamura	2011-12	13.393	13.393	RD	Completed		
182	West	Jirania	Tulakona	2011-12	13.393	13.393	RD	Completed		
183	West	Jirania	Krishnanagar	2011-12	13.393	13.393	RD	Completed		
184	Sepahijala	Bishalgarh	Chesrimai	2011-12	13.393	13.393	RD	Completed		
185	Sepahijala	Melaghar	Chandanmura	2011-12	13.393	13.393	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
186	Sepahijala	Melaghar	Paschim Durlovnaryan	2011-12	13.393	13.393	RD	Completed		
187	Sepahijala	Melaghar	Shibnagar	2011-12	13.393	13.393	RD	Completed		
188	Sepahijala	Melaghar	Chowmuhani	2011-12	13.393	13.393	RD	Completed		
189	Sepahijala	Melaghar	Paschim Nalchar	2011-12	13.393	13.393	RD	Completed		
190	Sepahijala	Melaghar	Dakshin Nalchar	2011-12	13.393	13.393	RD	Completed		
191	Sepahijala	Melaghar	Rajibnagar	2011-12	13.393	13.393	RD	Completed		
192	Sepahijala	Melaghar	Poangbari	2011-12	13.393	13.393	RD	Completed		
193	Sepahijala	Melaghar	Indiranagar	2011-12	13.393	13.393	RD	Completed		
194	Sepahijala	Melaghar	Paschim Melaghar	2011-12	13.393	13.393	RD	Completed		
195	Sepahijala	Melaghar	Yubarajghat	2011-12	13.393	13.393	RD	Completed		
196	Sepahijala	Melaghar	Chandigarh	2011-12	13.393	13.393	RD	Completed		
197	Sepahijala	Melaghar	Purba Chandigarh	2011-12	13.393	13.393	RD	Completed		
198	Sepahijala	Melaghar	Durgapur	2011-12	13.393	13.393	RD	Completed		
199	Sepahijala	Melaghar	Kamrangatali	2011-12	13.393	13.393	RD	Completed		
200	Sepahijala	Melaghar	Anandanapur	2011-12	13.393	13.393	RD		Plinth level	Jan, 2017
201	Khowai	Khowai	Madhya Singicherra	2011-12	13.393	13.393	RD	Completed		
202	Khowai	Khowai	Paharmura	2011-12	13.393	13.393	RD	Completed		
203	Khowai	Khowai	Shipaihour	2011-12	13.393	13.393	RD	Completed		
204	Khowai	Khowai	West Sonatala	2011-12	13.393	13.393	RD	Completed		
205	Khowai	Teliamura	Maiganga	2011-12	13.393	13.393	RD	Completed		
206	Khowai	Teliamura	Rupacherra	2011-12	13.393	13.393	RD	Completed		
207	Khowai	Kalyanpur	Dakshin Durgapur	2011-12	13.393	13.393	RD	Completed		
208	Khowai	Kalyanpur	Paschim Dwarikapur	2011-12	13.393	13.393	RD	Completed		
209	Khowai	Kalyanpur	Paschim Ghilatali	2011-12	13.393	13.393	RD	Completed		
210	West	Jirania	Dhupcherra	2011-12	13.393	13.393	RD	Completed		
211	West	Jirania	Santinagar	2011-12	13.393	13.393	RD	Completed		
212	West	Mandai	Aasigarh	2011-12	13.393	13.393	RD	Completed		
213	West	Mandai	Thatpalak phang	2011-12	13.393	13.393	RD	Completed		
214	West	Mandai	South R.C. nagar	2011-12	13.393	13.393	RD	Completed		
215	Sepahijala	Jampuijala	Ratanpur (changed Kalaibari)	2011-12	13.393	13.393	RD	Completed		
216	Sepahijala	Kathalia	Kaichakhola	2011-12	13.393	13.393	RD	Completed		
217	Khowai	Tulashikhar	Paschim Rajnagar	2011-12	13.393	13.393	RD	Completed		
218	Khowai	Padmabil	Akhrabari	2011-12	13.393	13.393	RD	Completed		
219	Khowai	Teliamura	Khamarbari	2011-12	13.393	13.393	RD	Completed		
220	Khowai	Teliamura	East Howaibari	2011-12	13.393	13.393	RD	Completed		
221	Khowai	Kalyanpur	Ruprai	2011-12	13.393	13.393	RD	Completed		
222	Khowai	Kalyanpur	Purba Kunjaban	2011-12	13.393	13.393	RD	Completed		
223	Khowai	Mungiakami	Monacherra	2011-12	13.393	13.393	RD	Completed		
224	Gomati	Matabari	Potamati Near Swithch gate	2011-12	13.393	13.393	RD	Completed		
225	Gomati	Matabari	Purba Dhajanagar Near Gokulpur Bazar	2011-12	13.393	13.393	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
226	Gomati	Matabari	Simsima Near AWC	2011-12	13.393	13.393	RD	Completed		
227	Gomati	Matabari	Uttar Chandrapur Near Beltali Bazar	2011-12	13.393	13.393	RD	Completed		
228	Gomati	Matabari	Uttar Kalaban Near Panchayet(Near AWC)	2011-12	13.393	13.393	RD	Completed		
229	Gomati	Matabari	Uttar Maharani, Co-operative Complex	2011-12	13.393	13.393	RD	Completed		
230	Gomati	Kakraban	Dakshin Mirza	2011-12	13.393	13.393	RD	Completed		
231	Gomati	Kakraban	Garjanmura, Khas Tilla Near J.B.School	2011-12	13.393	13.393	RD	Completed		
232	Gomati	Kakraban	Ichacherra	2011-12	13.393	13.393	RD	Completed		
233	Gomati	Kakraban	Mirza, East Mirza	2011-12	13.393	13.393	RD	Completed		
234	Gomati	Kakraban	Purba Palatana	2011-12	13.393	13.393	RD	Completed		
235	Gomati	Kakraban	Tulamura, Paul Para	2011-12	13.393	13.393	RD	Completed		
236	Gomati	Amarpur	Birganj, Uttar Para Near Pump House	2011-12	13.393	13.393	RD	Completed		
237	Gomati	Amarpur	Debbari, Near AWC	2011-12	13.393	13.393	RD	Completed		
238	Gomati	Amarpur	Mailak, Near J.B.School	2011-12	13.393	13.393	RD	Completed		
239	Gomati	Amarpur	Paschim Dalak, Near Homeo Dispensary	2011-12	13.393	13.393	RD	Completed		
240	Gomati	Amarpur	Paschim Malbasha, Near S.B.School	2011-12	13.393	13.393	RD	Completed		
241	Gomati	Amarpur	Purba Rangamati, Doctor Mura Para	2011-12	13.393	13.393	RD	Completed		
242	Gomati	Amarpur	Rangamati, Near S.B.School	2011-12	13.393	13.393	RD	Completed		
243	South	Jolaibari	Dakshin Jolaibari, Shyam Sundar Para AWC	2011-12	13.393	13.393	RD	Completed		
244	South	Bokafa	Madhya Pillak, Nagendra Sarkar Para AWC	2011-12	13.393	13.393	RD	Completed		
245	South	Bokafa	Paschim kathalia, Panchayet Para	2011-12	13.393	13.393	RD	Completed		
246	South	Jolaibari	Thakur Charra, Mahamuni Para AWC	2011-12	13.393	13.393	RD	Completed		
247	South	Bokafa	Birchandranagar, Gobinbari	2011-12	13.393	13.393	RD	Completed		
248	South	Jolaibari	Uttar Hichacherra, Chinafu Mog Para AWC	2011-12	13.393	13.393	RD	Completed		
249	Gomati	Matabari	Gamaria, Noabari	2011-12	13.393	13.393	RD	Completed		
250	Gomati	Matabari	Garjee Near AWC	2011-12	13.393	13.393	RD	Completed		
251	Gomati	Matabari	Purba Garjeecherra Near AWC	2011-12	13.393	13.393	RD	Completed		
252	Sepahijala	Jampuijala	Choygharia, Near Panchyat Office	2011-12	13.393	13.393	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
253	Gomati	Ompi	Baiswamani Para, Ramkanta Para	2011-12	13.393	13.393	RD	Completed		
254	Gomati	Ompi	Jambukcherra, Khaklai Para	2011-12	13.393	13.393	RD	Completed		
255	Gomati	Ompi	Ompicherra, Salka Para	2011-12	13.393	13.393	RD	Completed		
256	Gomati	Ompi	Paschim Taichhlong, Kadham Ch. Para	2011-12	13.393	13.393	RD	Completed		
257	Gomati	Ompi	Purba Taichhlong, Rajaram Para	2011-12	13.393	13.393	RD	Completed		
258	Gomati	Ompi	Sonacherra, Tingaria Bazar	2011-12	13.393	13.393	RD	Completed		
259	Gomati	Ompi	Taidu, Jaksia Bari	2011-12	13.393	13.393	RD	Completed		
260	Gomati	Ompi	Uttar Taidu, Binanda Kobra Para	2011-12	13.393	13.393	RD	Completed		
261	Gomati	Ompi	Uttar Chhanganj	2011-12	13.393	13.393	RD	Completed		
262	Unakoti	Gournagar	Irani	2011-12	13.393	13.393	RD	Completed		
263	Unakoti	Gournagar	Kaulikura	2011-12	13.393	13.393	RD	Completed		
264	Unakoti	Gournagar	Noorpur	2011-12	13.393	13.393	RD		work stoped after plinth level due to site dispute.	
265	Unakoti	Kumarghat	Nutan Bazar under East Kanchanbari	2011-12	13.393	13.393	RD	Completed		
266	North	Panisagar	Agnipasa	2011-12	13.393	13.393	RD	Completed		
267	North	Panisagar	Bagbasha	2011-12	13.393	13.393	RD	Completed		
268	North	Panisagar	Dakshin Padmabil	2011-12	13.393	13.393	RD	Completed		
269	North	Jubarajnagar	Lalcherra	2011-12	13.393	13.393	RD	Completed		
270	North	Jubarajnagar	South Ganganagar	2011-12	13.393	13.393	RD	Completed		
271	North	Kadamtala	Baghan	2011-12	13.393	13.393	RD	Completed		
272	North	Kadamtala	Bhagyapur	2011-12	13.393	13.393	RD	Completed		
273	North	Kadamtala	Chandrapur	2011-12	13.393	13.393	RD	Completed		
274	North	Kadamtala	Gobindapur	2011-12	13.393	13.393	RD	Completed		
275	North	Kadamtala	Pratekroy	2011-12	13.393	13.393	RD	Completed		
276	North	Kadamtala	Kalagangerpar	2011-12	13.393	13.393	RD	Completed		
277	North	Pecharthal	Karmakar baripara under Dakshin Dhanichara	2011-12	13.393	13.393	RD	Completed		
278	North	Pecharthal	Billopur under Nalkata	2011-12	13.393	13.393	RD	Completed		
279	West	AMC Area	Litchu bagan , Ward No 2	2009-10	10.94587	9.854	AMC	Completed		
280	West	AMC Area	Rampur , Ward No 9	2009-10	10.94587	9.854	AMC	Completed		
281	West	AMC Area	Town Bordowali , Ward No 23	2009-10	10.94587	9.854	AMC	Completed		
282	West	AMC Area	SD Mission , Ward No 24	2009-10	10.94587	9.854	AMC	Completed		
283	West	AMC Area	Near Jewel Club, Ward No 30	2009-10	10.94587	9.854	AMC	Completed		
284	West	AMC Area	S. Jogendranagar , Ward No 32	2009-10	10.94587	9.854	AMC	Completed		
285	West	AMC Area	Aralia , Ward No 34	2009-10	10.94587	9.854	AMC	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
286	West	AMC Area	E. Jogendranagar ,Ward No 35	2009-10	10.94587	9.854	AMC	Completed		
287	West	AMC Area	Near Nandan nagar School, ward no - 4	2010-11	12.58775	12.58775	E.Cell	Completed		
288	West	AMC Area	Near Nabadiganta club, ward no - 11	2010-11	12.58775	12.58775	E.Cell	Completed		
289	West	AMC Area	Near Anganwadi centre, Chanpur, ward no - 17	2010-11	12.58775	12.58775	E.Cell	Completed		
290	West	AMC Area	Near Anganwadi centre, Dhaleswar, ward no - 18	2010-11	12.58775	12.58775	E.Cell	Completed		
291	West	AMC Area	Near Sudhanya setu, ward no - 20	2010-11	12.58775	12.58775	E.Cell	Completed		
292	West	AMC Area	Near Baishnabtila Road, ward no - 27	2010-11	12.58775	12.58775	E.Cell	Completed		
293	West	AMC Area	Near Old kabar khala, ward no - 31	2010-11	12.58775	12.58775	E.Cell	Completed		
294	West	AMC Area	Near J.B. School, Uttar Jogendranagar, ward no - 33	2010-11	12.58775	12.58775	E.Cell	Completed		
295	Khowai	Kalyanpur	Uttar Gilatali (ADC)	2009-10	10.35	10.34201	E.Cell	Completed		
296	Khowai	Mungiakami	Uttar Gokulnagar (ADC)	2009-10	10.35	10.34201	E.Cell	Completed		
297	Khowai	Mungiakami	Namanjoybari (ADC)	2009-10	10.35	10.34201	E.Cell	Completed		
298	Khowai	Tulashikhar	Badlabari (ADC)	2009-10	10.35	10.34201	E.Cell	Completed		
299	Khowai	Tulashikhar	East Rajnagar (ADC)	2009-10	10.35	10.34201	E.Cell	Completed		
300	Khowai	Teliamura	Laxmipur	2009-10	10.35	10.34201	E.Cell	Completed		
301	Khowai	Teliamura	Chakmaghat G.P	2009-10	10.35	10.34201	E.Cell	Completed		
302	Khowai	Teliamura	Uttar Pulinpur	2009-10	10.35	10.34201	E.Cell	Completed		
303	West	Mohanpur	Ananga nagar	2009-10	10.35	10.34201	E.Cell	Completed		
304	Sepahijala	Bishalgarh	Kalkalia under Gopinagar	2009-10	10.35	10.34201	E.Cell	Completed		
305	Sepahijala	Jampuijala	Bastali	2009-10	10.35	10.34201	E.Cell	Completed		
306	Sepahijala	Bishalgarh	Ramchara	2009-10	10.35	10.34201	E.Cell	Completed		
307	Sepahijala	Boxanagar	Kalashimura GP	2009-10	10.35	10.34	E.Cell	Completed		
308	North	Kadamtala	Fulbari (Uttar)	2009-10	10.35	10.34201	E.Cell	Completed		
309	Unakoti	Gournagar	Jamtailbari	2009-10	10.35	10.34	E.Cell	Completed		
310	Unakoti	Kumarghat	Sukanta nagar	2009-10	10.35	10.34	E.Cell	Completed		
311	North	Jampui	Paschim Hmanpui	2009-10	10.35	11.17	TTAADC	Completed		
312	North	Pecharthal	Uttar Machmara (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
313	North	Dasda	Dakshin Dasda (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
314	Gomati	Matabari	Holakhat	2009-10	10.35	11.17	TTAADC	Completed		
315	Gomati	Amarpur	Purba Malbasa (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
316	Gomati	Karbook	Tirtharam para	2009-10	10.35	11.17	TTAADC	Completed		
317	Gomati	Karbook	Ananda Bazar	2009-10	10.35	11.17	TTAADC	Completed		
318	Gomati	Ompi	Gamaichera (ADC)	2009-10	10.35	11.17	TTAADC	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
319	South	Jolaibari	East Pilak (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
320	South	Bokafa	Betaga (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
321	South	Bokafa	Takmachera (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
322	South	Rajnagar	Indiranagar GP	2009-10	10.35	11.17	TTAADC	Completed		
323	South	Hrishyamukh	Mohininagar (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
324	Dhalai	Ambassa	Jaganathpur	2009-10	10.35	11.17	TTAADC	Completed		
325	Dhalai	Ambassa	Harincherra	2009-10	10.35	11.17	TTAADC	Completed		
326	Dhalai	Durga chowmuhani	Halahali	2009-10	10.35	11.17	TTAADC	Completed		
327	Dhalai	Salema	Uttar Kachucherra	2009-10	10.35	11.17	TTAADC	Completed		
328	Dhalai	Dumburnagar	Ratan nagar	2009-10	10.35	11.17	TTAADC	Completed		
329	Dhalai	Dumburnagar	Laxmipur	2009-10	10.35	11.17	TTAADC	Completed		
330	Dhalai	Chawmanu	Durba joy choudhury para	2009-10	10.35	11.17	TTAADC	Completed		
331	Dhalai	Chawmanu	Makarcherra(ADC)	2009-10	10.35	11.17	TTAADC	Completed		
332	Dhalai	Chawmanu	East Malidhar (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
333	Dhalai	Chawmanu	West Chawmanu (ADC)	2009-10	10.35	11.17	TTAADC	Completed		
334	Sepahijala	Bishalgarh	Golaghati, under Bishalgarh SDH	2010-11	12.5	12.5	RD	Completed		
335	Sepahijala	Bishalgarh	Nehal Ch. Nagar , under Madhupur PHC	2010-11	12.5	12.5	RD	Completed		
336	Khowai	Khowai	Madhya Ganki GP, under Khowai SDH	2010-11	12.5	12.5	RD	Completed		
337	Sepahijala	Melaghar	Rudhijala, under Melaghar SDH	2010-11	12.5	12.5	RD	Completed		
338	Sepahijala	Melaghar	Bejimara, under Sonamura CHC	2010-11	12.5	12.5	RD	Completed		
339	South	Hrishyamukh	Krishnanagar, under Hrishyamukh GP	2010-11	12.5	12.5	RD	Completed		
340	South	Rupaichari	Kathalchari ADC under Rupaichari RD Block	2010-11	12.5	12.5	RD	Completed		
341	Gomati	Killa	Kantabari, under Noabari ADC village	2010-11	12.5	12.5	RD	Completed		
342	Gomati	Killa	Saimaruwag, under Uttar Brajendranagar ADC	2010-11	12.5	12.5	RD	Completed		
343	Gomati	Ompi	Tentuibari, under Melchai ADC	2010-11	12.5	12.5	RD	Completed		
344	Unakoti	Gournagar	Howrer Bazar , under K. M. PHC	2010-11	12.5	12.5	RD	Completed		
345	North	Jampui	Lungthriek	2010-11	12.5	12.5	RD	Completed		
346	Unakoti	Kumarghat	Demdum , under Kanchan bari PHC	2010-11	12.5	12.5	RD	Completed		
347	North	Jampui	Tlansang	2010-11	12.5	12.5	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
348	North	Panisagar	West Tilthai , under Tilthai PHC	2010-11	12.5	12.5	RD	Completed		
349	Dhalai	Durga chowmuhani	Noagaon GP, under BSM Hospital	2010-11	12.5	12.5	RD	Completed		
350	Dhalai	Salema	Avanga GP, under Nakashipara PHC	2010-11	12.5	12.5	RD	Completed		
351	Dhalai	Ambassa	Shikaribari ADC, under Ambassa PHC	2010-11	12.5	12.5	RD	Completed		
352	Dhalai	Chawmanu	Natinmanu , under Chawmanu PHC	2010-11	12.5	12.5	RD	Completed		
353	Dhalai	Manu	Dalucherra , under CLT. SDH	2010-11	12.5	12.5	RD	Completed		
354	Dhalai	Durga chowmuhani	Halhuli	2011-12	13.393	13.393	RD	Completed		
355	Dhalai	Durga chowmuhani	Chotosurma	2011-12	13.393	13.393	RD	Completed		
356	Unakoti	Gournagar	Chandipur	2013-14	17.61	17.61	RD	Completed		
357	Sepahijala	Melaghar	Kemtali	2013-14	17.61	17.61	RD	Completed		
358	Gomati	Kakraban	Kusamara	2013-14	17.61	17.61	RD	Completed		
359	South	Rajnagar	Rajnagar (Durgapur para)	2013-14	17.61	17.61	RD	Completed		
360	South	Rajnagar	Netajinagar (East Kalabaria)	2013-14	17.61	17.61	RD		Not yet started. Proposed site shifted to Netaji nagar, work will be start shortly.	Jan-17
361	South	Rajnagar	Indiranagar	2013-14	17.61	17.61	RD	Completed		
362	Khowai	Khowai	West Ganki	2013-14	17.61	17.61	RD	Completed		
363	Khowai	Khowai	Pramodnagar	2013-14	17.61	17.61	RD	Completed		
364	Khowai	Kalyanpur	Kamalnagar	2013-14	17.61	17.61	RD	Completed		
365	Khowai	Kalyanpur	Ghilatali	2013-14	17.61	17.61	RD	Completed		
366	Khowai	Khowai	Barabil	2013-14	17.61	17.61	RD	Completed		
367	Khowai	Teliamura	Dakshin Khishnapur	2013-14	17.61	17.61	RD	Completed		
368	North	Jampui hill	Vangmun ADC Village.	2013-14	17.61	17.61	RD		Roof level	Jan-17
369	North	Dasda	Kangraj ADC Village (will be shift to Dakshin Tuisama)	2013-14	17.61	17.61	RD	Completed		
370	North	Dasda	Shakhanshermun ADC Village.	2013-14	17.61	17.61	RD		Rod binding of roof is in progress	Jan-17
371	North	Dasda	Uttar Tuisama ADC Village	2013-14	17.61	17.61	RD		Roof level	Jan-17
372	North	Kadamtala	Churaibari GP	2013-14	17.61	17.61	RD		Plinth level	Jan-17
373	North	Kadamtala	North Hurua GP	2013-14	17.61	17.61	RD		Foundation work is in progress.	Jul-17
374	Unakoti	Pecharthal	Uttar Dhanichara ADC Village	2013-14	17.61	17.61	RD		Completed	
375	Unakoti	Gournagar	Fulbari Kndi GP (site has to be changed)	2013-14	17.61	17.61	RD		Work completed by MsDP fund & new site for SC is proposed at Daliyar Kandi but still site dispute & fund will refunded by the agency.	
376	Unakoti	Gournagar	Goldhar pur GP	2013-14	17.61	17.61	RD		Painting work is in progress.	Jan-17

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
377	Unakoti	Gournagar	Samrurpar GP	2013-14	17.61	17.61	RD		Not yet started. Site not handed over & fund will returned back.	
378	Sepahijala	Bishalgarh	Chandranagar GP	2013-14	17.61	17.61	RD		C/S work of is going on.	Jan-17
379	Sepahijala	Charilam	Padmanagar ADC Village	2013-14	17.61	17.61	RD	Completed		
380	Sepahijala	Charilam	Bangshibari ADC Village	2013-14	17.61	17.61	RD		Not yet started. Site not handed over.	
381	Sepahijala	Jampuijala	Sambarbazar ADC Village	2013-14	17.61	17.61	RD		Plinth Level, site shifted to Bridhi bazar.	Jan-17
382	Sepahijala	Melaghar	Telkajal GP	2013-14	17.61	17.61	RD		Not yet started. Demolishing of existing structure is in progress.Work about to start.	
383	Sepahijala	Melaghar	East Durlavnarayan GP	2013-14	17.61	17.61	RD		Roof casting completed.	Jan-17
384	Sepahijala	Kathalia	Nirvoypur GP	2013-14	17.61	17.61	RD		Rod binding work is in progress.	Jan-17
385	Sepahijala	Boxanagar	Dayalpara ADC Village	2013-14	17.61	17.61	RD		Plinth level.	Jan-17
386	Gomati	killa	Kachigang ADC Village	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
387	Gomati	Silachari	Suknachari ADC Village	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
388	Gomati	Ompi	Checu ADC Village	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
389	South	Hrishyamukh	Ratanpur ADC Village	2013-14	17.61	17.61	RD	Completed		
390	South	Jolaibari	East Charakbai GP	2013-14	17.61	17.61	RD	Completed		
391	South	Jolaibari	West Charakbai GP	2013-14	17.61	17.61	RD	Completed		
392	South	Bokafa	Betaga GP	2013-14	17.61	17.61	RD	Completed		
393	South	Satchand	Sinduk Pathar ADC Village	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
394	South	Satchand	Purba Jalefa GP	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
395	South	Rupaichari	Garifa ADC Village	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
396	South	Rupaichari	Uttar Bijoypur ADC Village	2013-14	17.61	17.61	RD	Completed		
397	Khowai	Khowai	Samatal Padmabil GP	2013-14	17.61	17.61	RD	Completed		
398	Khowai	Khowai	Paharmura GP	2013-14	17.61	17.61	RD	Completed		
399	Khowai	Padmabil	Ramdayal ADC Village	2013-14	17.61	17.61	RD	Completed		
400	Khowai	Kalyanpur	Dwarikpur GP	2013-14	17.61	17.61	RD		Plastering work is going on	Jan-17
401	Khowai	Kalyanpur	East Kalyanpur GP	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
402	Khowai	Kalyanpur	West Kunjaban ADC Village	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
403	Khowai	Teliamura	North Krishnapur GP	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
404	Khowai	Teliamura	Brama Chara GP	2013-14	17.61	17.61	RD		Finishing stage.	Jan-17
405	Khowai	Mungiakami	South Gukul Nagar ADC Village	2013-14	17.61	17.61	RD	Completed		

PHCs/ Additional PHCs

Sl no	District	Block	Name of PHC	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	North	Dasda	Laljuri PHC	2008-09	350	350	PWD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
2	Sepahijala	Melaghar	Jumerdhepa PHC	2008-09	350	350	PWD	Completed		
3	South	Hrishyamukh	Matai PHC	2008-09	350	350	PWD	Completed		
4	Dhalai	Manu	Dhumacherra PHC	2008-09	350	350	PWD	Completed		
5	Khowai	Padmabil	Ratanpur PHC	2009-10	412	412	MBL	Completed		
6	South	Rajnagar	Paikhola PHC	2009-10	412	412	MBL	Completed		
7	Unakoti	Gournagar	Halaicherra PHC	2009-10	412	360.5	PWD	Completed		
8	Dhalai	Manu	Nepaltila PHC	2009-10	412	412	RD	Completed		
9	Sepahijala	Melaghar	Taxapara PHC	2010-11	630	477.5	PWD		PHC building completed & handed over, Type - I, Type - II, Type - III quarter almost completed.	Jan-17
10	South	Rupaichari	Baishnabpur PHC	2010-11	630	477.5	PWD	Completed		
11	South	Hrishyamukh	Ratanpur PHC	2010-11	630	630	PWD		PHC building completed, Type - I : foundation work is in progress, Type - II & Type - III : finishing work is in progress.	Jan-17
12	Unakoti	Kumarghat	Rajkandi PHC	2010-11	630	477.5	PWD		PHC building finishing work is in progress, Type - I , Type - II & Type - III quarter finishing work is in progress.	Jan-17
13	Unakoti	Gournagar	Muraibari PHC	2010-11	630	535	PWD	Completed		
14	Unakoti	Gournagar	Bhaterbazar PHC	2010-11	630	477.5	PWD	Completed		
15	Dhalai	Manu	Lalcharra PHC	2010-11	630	477.5	PWD	Completed		
16	Dhalai	Manu	Masli PHC	2010-11	630	477.5	PWD	Completed		
17	West	Lefunga	Lefunga PHC	2013-14	597.63	150	PWD		PHC building Ground floor completed, Qtr. Building upto 1st floor floor completed	Jan-17
18	Gomati	Kakraban	Mirza PHC	2016-17	399.00		PWD		File has been placed for take up the work.	Oct-19
19	South		Tripura Bazar PHC	2016-17	399.00		PWD		File has been placed for take up the work.	Oct-19
20	South	Rupaichari	Manughat PHC	2016-17	399.00		PWD		File has been placed for take up the work.	Oct-19
21	North	Jubarajnagar	Rajnagar PHC	2016-17	399.00		PWD		File has been placed for take up the work.	Oct-19
22	South	Bokafa	Baikhora PHC	2009-10	412	412	MBL	Completed		
23	Gomati	Karbook	Karbook PHC	2009-10	412	360.5	RD	Completed		
24	Dhalai	Ambassa	Ambassa PHC	2009-10	412	360.5	PWD	Completed		
25	Dhalai	Chawmanu	Manikpur PHC	2009-10	412	360.5	PWD	Completed		
26	South	Satchand	Kalachara PHC	2011-12	385	125	PWD		Not yet started. In first phase GOI has approved Rs 25.00 L and fund placed to EE, PWD and in 2nd phase Rs 1.00 crore has approved in supplementary PIP 2015-16 & the said fund placed to PWD @ 1.00 crore.	
27	Khowai	Mungiakami	Mungiakami PHC	2013-14	597.63	150	PWD		Work progress up to roof level.	Jan-17
28	Sepahijala	Kathalia	Dhanpur PHC	2013-14	597.63	150	PWD		Work progress up to roof level. Type I & II work is in progress, Type III yet to be started.	Jan-17

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
29	North	Panisagar	Tilthai PHC	2015-16	170		PWD		Fund has placed to PWD	Oct-17
30	Dhalai	Ambassa	Ganganagar PHC	2015-16	170		PWD		Estimate yet to get from PWD.	Oct-17
31	Khowai	Tulashikhar	Behalabari PHC	2015-16	170		PWD		Fund has placed to PWD	Oct-17
32	West	Mohanpur	Bamutia PHC	2015-16	170		PWD		Fund has placed to PWD	Oct-17
33	Sepahijala	Dukli	Anandanagar PHC	2015-16	170		PWD		Fund has placed to PWD	Oct-17
34	Gomati	Matabari	Maharani PHC	2015-16	170		PWD		Fund has placed to PWD	Oct-17
35	South	Rajnagar	Niharnagar PHC	2015-16	170		PWD		Fund has placed to PWD	Oct-17

CHCs

Sl no	District	Block	Name of CHC	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	Gomati		Natun Bazar CHC	2015-16	900		PWD		Administrative Approval is given. Now fund to be placed.	Oct-17

SDHs / Area Hospitals

Sl no	District	Block	Name of SDH	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
Not available										

District Hospitals

Sl no	District	Block	Name of DH	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
Not available										

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion

List of Renovation / Upgradation Under NRHM

Subcentre

Sl no	District	Block	Name of Subcentre	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	Dhalai	Salema	Katalutma SC	2007-08	4.9	4.9	RD	Completed		
2	Dhalai	Manu	Masli SC	2007-08	4.9	4.9	RD	Completed		
3	Dhalai	Manu	Nepaltilla SC	2007-08	4.9	4.9	RD	Completed		
4	North	Kadamtala	Bakbaki SC	2007-08	4.9	4.9	RD	Completed		
5	North	Pecharthal	Bhati machmara SC	2007-08	4.9	4.9	RD	Completed		
6	Unakoti	Gournagar	Halaichera SC	2007-08	4.9	4.9	RD	Completed		
7	Gomati	Amarpur	Kurma SC	2007-08	4.9	4.9	RD	Completed		
8	South	Satchand	Amlighat SC	2007-08	4.9	4.9	RD	Completed		
9	South	Rajnagar	Radhanagar SC	2007-08	4.9	4.9	RD	Completed		
10	Sepahijala	Melaghar	Mohanvog SC	2007-08	7.8	7.8	RD	Completed		
11	Khowai	Khowai	Dhalabil SC	2007-08	7.8	7.8	RD	Completed		
12	West	Mohanpur	Tulabagan SC	2007-08	7.8	7.8	RD	Completed		
13	West	Hezamara	Simnacherra SC	2009-10	5.63	5.6226	E.Cell	Completed		
14	Khowai	Khowai	Gournagar SC	2009-10	5.63	5.6226	E.Cell	Completed		
15	Sepahijala	Kathalia	Nidaya SC	2009-10	5.63	5.6226	E.Cell	Completed		
16	South	Satchand	Chotokhil SC	2009-10	5.63	5.6226	E.Cell	Completed		
17	South	Rajnagar	Gouranga bazar SC	2009-10	5.63	5.6226	E.Cell	Completed		
18	Gomati	Kakraban	Dhuptuli SC	2009-10	5.63	5.6226	E.Cell	Completed		
19	North	Pecharthal	Nabincherra SC	2009-10	5.63	5.6226	E.Cell	Completed		
20	North	Kadamtala	Ichai lal cherra SC	2009-10	5.63	5.6226	E.Cell	Completed		
21	Unakoti	Kumarghat	Saidabari SC	2009-10	5.63	5.6226	E.Cell	Completed		
22	Dhalai	Manu	Lalcherra SC	2009-10	5.63	5.6226	E.Cell	Completed		
23	Dhalai	Chawmanu	Thalcherra SC	2009-10	5.63	5.63	DM	Completed		
24	Dhalai	Ambassa	Kamalacherra SC	2009-10	5.63	5.6226	E.Cell	Completed		
25	Dhalai	Salema	Dabbari SC	2009-10	5.63	5.6226	E.Cell	Completed		
26	Dhalai	Salema	Bowalkhali SC	2009-10	5.63	5.6226	E.Cell	Completed		
27	Sepahijala	Bishalgarh	Devipur SC	2010-11	6.47	6.46	E.Cell	Completed		
28	Sepahijala	Kathalia	Kalikrishnagar SC	2010-11	6.47	6.46	E.Cell	Completed		
29	Khowai	Khowai	Uttar Ramchandraghat SC	2010-11	6.47	6.46	E.Cell	Completed		
30	South	Rajnagar	North Bharat Ch. Nagar SC	2010-11	6.47	6.46	E.Cell	Completed		
31	South	Rupaichari	Bagmara SC	2010-11	6.47	6.46	E.Cell	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
32	Gomati	Amarpur	Kasko SC	2010-11	6.47	6.46	E.Cell	Completed		
33	Unakoti	Gournagar	Rangauti SC	2010-11	6.47	6.46	E.Cell	Completed		
34	North	Kadamtala	Satsangam SC	2010-11	6.47	6.46	E.Cell	Completed		
35	North	Pecharthal	Krishna tilla SC	2010-11	6.47	6.46	E.Cell	Completed		
36	Dhalai	Salema	West Amtali SC	2010-11	6.47	6.46	E.Cell	Completed		
37	Dhalai	Dumburnagar	Tuichakma SC	2010-11	6.47	6.47	DM	Completed		
38	Dhalai	Ambassa	Gantacherra	2010-11	6.47	6.46	E.Cell	Completed		
39	Khowai	Teliamura	Howainbari SC	2011-12	7.79	7.79	DM	Completed		
40	Sepahijala	Bishalgarh	Durganagar SC	2011-12	7.79	7.79	DM	Completed		
41	West	Mandai	Rajchantai SC	2011-12	7.79	7.79	DM	Completed		
42	Sepahijala	Kathalia	K.K. Nagar SC	2011-12	7.79	7.79	DM	Completed		
43	Khowai	Kalyanpur	West Kalyanpur SC	2011-12	7.79	7.79	DM	Completed		
44	South	Jolaibari	Debdaru SC	2011-12	7.79	7.79	DM	Completed		
45	South	Satchand	Harina SC	2011-12	7.79	7.79	DM	Completed		
46	South	Bokafa	Rajapur SC	2011-12	7.79	7.79	DM	Completed		
47	Gomati	Matabari	Tainani SC	2011-12	7.79	7.79	DM	Completed		
48	Unakoti	Gournagar	Jalai SC	2011-12	7.79	7.79	DM	Completed		
49	North	Kadamtala	Laxminagar SC	2011-12	7.79	7.79	DM	Completed		
50	North	Dasda	East Bhandarima SC	2011-12	7.79	7.79	DM	Completed		

PHCs / Additional PHCs

Sl no	District	Block	Name of PHC	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	Khowai	Tulashikhar	Behalabari PHC	2007-08	45.08	45.08	RD	Completed		
2	South	Rajnagar	Barpathari PHC	2007-08	38	38	RD	Completed		
3	South	Rajnagar	Rajnagar PHC	2007-08	38	38	RD	Completed		
4	South	Rupaichari	Manubankul PHC	2007-08	38	38	RD	Completed		
5	Unakoti	Kumarghat	Fatikroy PHC	2007-08	38	38	RD	Completed		
6	North	Damcherra	Damcherra PHC	2007-08	38	38	RD	Completed		
7	North	Pecharthal	Pecharthal PHC	2007-08	38	38	RD	Completed		
8	Dhalai	Ambassa	Ganganagar PHC	2007-08	38	38	RD	Completed		
9	North	Kadamtala	Kadamtala PHC	2009-10	43.7	43.7	PWD	Completed		
10	Unakoti	Kumarghat	Kanchanbari PHC	2009-10	43.7	43.7	PWD	Completed		
11	Dhalai	Salema	Salema PHC	2009-10	43.7	43.7	PWD	Completed		
12	Dhalai	Dumburnagar	Raishyabari PHC	2009-10	43.7	43.7	PWD	Completed		
13	South	Satchand	Kalachara PHC	2010-11	50.25	50.25	E.Cell	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
14	North	Panisagar	Tilthai PHC	2010-11	50.25	50.25	E.Cell	Completed		
15	Sepahijala	Bishalgarh	Bishramganj	2011-12	218.12	70.427	E.Cell		(Eng. Cell has completed Type II & III, utilised Rs 133.737 L), Type I : FF roof casting is in progres by PWD	
16	West	Mandai	Mandai PHC	2011-12	218.12	192.905	E.Cell	Completed		
17	South	Jolaibari	Muhuripur PHC	2011-12	218.12	192.905	E.Cell	Completed		
18	North	Pecharthal	Machmara PHC	2011-12	218.12	192.905	E.Cell	Completed		
19	North	Damcherra	Khedacherra PHC	2011-12	218.12	192.905	E.Cell	Completed		
20	Sepahijala	Charilam	Taibandal PHC	2016-17	250.00		PWD		File has been initiated for placement of fund.	Mar-18
21	Dhalai	Salema	Salema PHC	2016-17	250.00		PWD		File has been initiated for placement of fund.	Mar-18
22	North	Pecharthal	Pecharthal PHC	2016-17	250.00		PWD		File has been initiated for placement of fund.	Mar-18
23	North	Panisagar	Jalebasa PHC	2016-17	250.00		PWD		File has been initiated for placement of fund.	Mar-18
24	Khowai	Padmabil	Bajjalbai PHC	2016-17	250.00		PWD		File has been initiated for placement of fund.	Mar-18
25	South	Bokafa	Santirbazar PHC	2009-10	2253.4	2128.4	MBL	Completed		
26	North	Panisagar	Panisagar PHC	2007-08	262.61	280.12705	RD	Completed		
27	Dhalai	Manu	Manu PHC	2007-08	262.61	283.095	RD	Completed		
28	Dhalai	Chawmanu	Chawmanu PHC	2007-08	262.61	277.595	RD	Completed		
29	South	Jolaibari	Jolaibari PHC	2008-09	262.61	262.61	PWD	Completed		
30	Sepahijala	Kathalia	Kathalia PHC	2009-10	240	240	RD	Completed		
31	South	Rupaichari	Manubankul PHC	2009-10	320.9765	320.9765	RD	Completed		
32	North	Dasda	Anandabazar PHC	2009-10	320.9765	320.9765	RD	Completed		
33	North	Kadamtala	Kadamtala PHC	2010-11	368	229.76	E.Cell	Completed		
34	South	Rajnaragar	Rajnaragar PHC	2015-16	478	100	PWD		Fund placed to PWD, work order issued.	
35	Dhalai	Ambassa	Kulai PHC	2006-07	6.45	6.45	RD	Completed		
36	Dhalai	Durga chowmuhani	Marachara PHC	2006-07	6.45	6.45	RD	Completed		
37	Dhalai	Salema	Nakshipara PHC	2006-07	6.45	6.45	RD	Completed		
38	Dhalai	Manu	Manu PHC	2006-07	6.45	6.45	RD	Completed		
39	Dhalai	Ambassa	Ganganagar PHC	2006-07	2	2	RD	Completed		
40	North	Dasda	Dasda PHC	2006-07	6.45	6.45	RD	Completed		
41	North	Dasda	Anandabazar PHC	2006-07	6.45	6.45	RD	Completed		
42	Unakoti	Kumarghat	Kanchanbari PHC	2006-07	6.45	6.45	RD	Completed		
43	North	Kadamtala	Brajendranagar PHC	2006-07	7.15	7.15	RD	Completed		
44	South	Rupaichari	Manubankul PHC	2006-07	6.45	6.45	RD	Completed		
45	South	Satchand	Silachari PHC	2006-07	6.45	6.45	RD	Completed		
46	South	Rajnaragar	Niharnagar PHC	2006-07	6.45	6.45	RD	Completed		
47	South	Hrishyamukh	Hrishyamukh PHC	2006-07	6.45	6.45	RD	Completed		
48	Gomati	Killa	Killa PHC	2006-07	6.45	6.45	RD	Completed		
49	Khowai	Tulashikhar	Tulashikhar PHC	2006-07	6.45	6.45	RD	Completed		
50	Sepahijala	Dukli	Anandanagar PHC	2006-07	6.45	6.45	RD	Completed		
51	Sepahijala	Boxanagar	Boxanagar PHC	2006-07	6.45	6.45	RD	Completed		
52	West	Mohanpur	Bamutia PHC	2006-07	6.45	6.45	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
53	West	Mandai	Mandai PHC	2006-07	6.45	6.45	RD	Completed		
54	Sepahijala	Kathalia	Kathalia PHC	2006-07	6.45	6.45	RD	Completed		
55	Sepahijala	Kathalia	Dhanpur PHC	2006-07	5	5	RD	Completed		
56	Sepahijala	Dukli	Kanchanmala PHC	2006-07	1.34	1.34	RD	Completed		
57	West	Mandai	Borakha PHC	2006-07	3	3	PWD	Completed		
58	Dhalai	Dumburnagar	Jagabandhupara PHC	2008-09	5.65	5.65	PWD	Completed		
59	Gomati	Karbook	Chelagang PHC	2008-09	5.65	5.65	DM	Completed		
60	South	Hrishyamukh	Nalua PHC	2008-09	5.65	5.65	RD	Completed		
61	Khowai	Mungiakami	Mungiakami PHC	2008-09	5.65	5.65	RD	Completed		
62	Sepahijala	Dukli	Kanchanmala PHC	2008-09	5.65	5.65	RD	Completed		
63	Sepahijala	Boxanagar	Matinagar PHC	2009-10	6.4975	15.92	E.Cell	Completed		
64	Sepahijala	Bishalgarh	Dayarampara PHC	2009-10	12.1475	12.1475	RD	Completed		
65	South	Rupaichari	Nalua New Norm PHC	2009-10	6.4975	12.7264	E.Cell	Completed		
66	Gomati	Karbook	Chelagang New Norm PHC	2009-10	6.4975	12.902	E.Cell	Completed		
67	North	Damcherra	Khedacherra PHC	2009-10	6.4975	12.7485	E.Cell	Completed		
68	Gomati	Kakraban	Tulamura PHC	2010-11	4.5	4.5	E.Cell	Completed		
69	South	Bokafa	Baikhora PHC	2010-11	4.5	4.5	E.Cell	Completed		
70	South	Rupaichari	Rupaichari PHC	2010-11	3	3	DM	Completed		
71	South	Rajnagar	Barpathori PHC	2010-11	3	5.5	E.Cell	Completed		
72	Khowai	Padmabil	Ampura PHC	2010-11	5.5	5.5	DM	Completed		
73	Gomati	Kakraban	Kakaraban PHC	2010-11	4.5	4.5	DM	Completed		
74	Sepahijala	Dukli	Kanchanmala PHC	2011-12	10	10	RD	Completed		
75	Khowai	Mungiakami	Mungiakami PHC	2011-12	10	10	RD	Completed		
76	North	Pecharthal	Machmara PHC	2011-12	10	10	RD	Completed		
77	North	Damcherra	Khedachera PHC	2011-12	10	10	RD	Completed		
78	Sepahijala	Bishalgarh	Madhupur PHC	2012-13	400	100	PWD		DPR received from PWD & tender invited.	
79	Dhalai	Dumburnagar	Raishyabari PHC	2012-13	25	25	RD	Completed		
80	Dhalai	Kumarghat	82 Mile PHC	2012-13	25	25	RD	Completed		
81	Dhalai	Ambassa	Ganganagar PHC	2012-13	25	25	RD	Completed		
82	Dhalai	Salema	Nakashipara PHC	2013-14	42	6	E.Cell	Completed		

CHCs

Sl no	District	Block	Name of CHC	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	West	Mohanpur	Mohanpur CHC	2005-06	82.99104	97.99104	RD	Completed		
2	West	Jirania	Jirania CHC	2005-06	47.094	47.094	RD	Completed		
3	Gomati	Amarpur	Natun Bazar CHC	2005-06	20	20	RD	Completed		

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
4	South	Satchand	Manu Bazar CHC	2005-06	20	20	RD	Completed		
5	Khowai	Kalyanpur	Kalyanpur CHC	2006-07	50	50	PWD	Completed		
6	Sepahijala	Jampuijala	Takarjala CHC	2006-07	20	20	PWD	Completed		
7	Sepahijala	Melaghar	Sonamura CHC	2006-07	20	20	PWD	Completed		
8	Gomati	Ompi	Ompi CHC	2006-07	20	20	PWD	Completed		
9	Unakoti	N.Panchyot	Kumarghat CHC	2009-10	206.47	206.47	PWD	Completed		
10	North	Panisagar	Panisagar CHC	2016-17	1517		PWD		File has been placed & tender invited.	Jun-18
11	Gomati	karbook	Karbook CHC	2016-17	1327		PWD		File has been placed & tender invited.	Jun-18

SDHs / Area Hospitals

Sl no	District	Block	Name of SDH	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	Khowai	Khowai	Khowai SDH	2008-09	10	10	PWD	Completed		
2	Dhalai	Dumburnagar	Gandachera SDH	2008-09	10	10	RD	Completed		
3	North	Dasda	Kanchanpur SDH	2008-09	10	10	RD	Completed		
4	South	Sabroom NP	Sabroom SDH	2008-09	33	33	RD	Completed		
5	Gomati	Amarpur NP	Amarpur SDH	2009-10	32.315	32.315	RD	Completed		
6	Dhalai	Manu	Longtarai velly SDH	2009-10	32.315	32.315	RD	Completed		
7	Sepahijala	N.Panchyot	Melaghar SDH	2012-13	131.56		PWD	Completed		
8	Sepahijala	Melaghar	Melaghar SDH	2006-07	13.4	13.4	RD	Completed		
9	South	Sabroom NP	Sabroom SDH	2006-07	13.4	13.4	RD	Completed		
10	Gomati	Amarpur NP	Amarpur SDH	2006-07	13.4	13.4	RD	Completed		
11	Dhalai	Dumburnagar	Gandachera SDH	2006-07	13.4	13.4	RD	Completed		
12	North	Dasda	Kanchanpur SDH	2006-07	13.4	13.4	RD	Completed		
13	Khowai	Khowai	Khowai SDH	2007-08	4	4	RD	Completed		
14	Dhalai	Chawmanu	Chailengta SDH	2012-13	50	50	E.Cell	Completed		
15	Dhalai	Dumburnagar	Gandachera SDH	2012-13	50	50	E.Cell	Completed		

District Hospitals

Sl no	District	Block	Name of DH	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion

Sl no	District	Block	Name of Health Institute	Work Sanctioned	Financial Progress		Name of Executing agency	Physical progress		
					Amount Sanctioned (in lakh)	Expenditure (in lakh)		If completed	If not completed stage of Progress	Tentative date of completion
1	Gomati	N.Panchyet	T. S. Dist. Hospital	2007-08	100	100	RD	Completed		
2	North	N.Panchyet	RGM Hospital	2007-08	100	100	RD	Completed		