

Works assigned to RD under NHM fund

Works under NHM fund (not yet started, 16 nos

Work status during the Month of April, 2017.

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
1	New Health Sub centre	Manikangbari	Mandai	West	9	11.2		RD	2007-08
2	New Health Sub centre	Dinabandhunagar	Mandai	West	9	11.2		RD	2007-08
3	New Health Sub centre	Khegrai	Mandai	West	9	11.2		RD	2007-08
4	New Health Sub centre	Chargharia	Mandai	West	9	11.2		RD	2007-08
5	New Health Sub centre	U.D.Nagar	Mohanpur	West	9	9.8		RD	2007-08
6	New Health Sub centre	Purba Simna	Hezamara	West	9	9.5		RD	2007-08
7	New Health Sub centre	Sonaram	Hezamara	West	9	9.5		RD	2007-08
8	New Health Sub centre	Sutarmura	Bishalgarh	Sepahijala	9	9.8		RD	2007-08
9	New Health Sub centre	Ramnagar	Bishalgarh	Sepahijala	9	9.8		RD	2007-08
10	New Health Sub centre	Dhariathal	Bishalgarh	Sepahijala	9	9.8		RD	2007-08
11	New Health Sub centre	Ujan Pathalighat	Jampuijala	Sepahijala	9	9.5		RD	2007-08
12	New Health Sub centre	Hirapur	Jampuijala	Sepahijala	9	9.5		RD	2007-08
13	New Health Sub centre	Manikyanagar	Boxanagar	Sepahijala	9	9.8		RD	2007-08
14	New Health Sub centre	Ashabari	Boxanagar	Sepahijala	9	9.8		RD	2007-08
15	New Health Sub centre	Dayaram	Boxanagar	Sepahijala	9	9.8		RD	2007-08
16	New Health Sub centre	Dasarambari	Melaghar	Sepahijala	9	9.5		RD	2007-08
17	New Health Sub centre	Khash Chowmuhani	Melaghar	Sepahijala	9	9.5		RD	2007-08
18	New Health Sub centre	Granthali	Melaghar	Sepahijala	9	9.5		RD	2007-08
19	New Health Sub centre	Tuichingrambari	Mungiakami	Khowai	9	9		RD	2007-08
20	New Health Sub centre	Haludia	Mungiakami	Khowai	9	9		RD	2007-08
21	New Health Sub centre	Sreeramkhara ADC	Mungiakami	Khowai	9	9		RD	2007-08
22	New Health Sub centre	Halungamuthai	Tulashikhar	Khowai	9	9.8		RD	2007-08

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
23	New Health Sub centre	East Takchara	Tulashikhar	Khowai	9	9.8		RD	2007-08
24	New Health Sub centre	Paglabari	Padmabil	Khowai	9	9.8		RD	2007-08
25	New Health Sub centre	West Chebri	Khowai	Khowai	9	9.5		RD	2007-08
26	New Health Sub centre	Kailashnagar	Bokafa	South	9	9		RD	2007-08
27	New Health Sub centre	North Sonaichari	Bokafa	South	9	10.83		RD	2007-08
28	New Health Sub centre	Shivpur	Hrishyamukh	South	9	9		RD	2007-08
29	New Health Sub centre	Bagachatal	Silachari	South	9	9		RD	2007-08
30	New Health Sub centre	Abhangachara	Jolaibari	South	9	11.11		RD	2007-08
31	New Health Sub centre	Salthangmanu	Bokafa	South	9	11.11		RD	2007-08
32	New Health Sub centre	R.K.Ganj	Bokafa	South	9	11.11		RD	2007-08
33	New Health Sub centre	Rani	Kakraban	Gomati	9	11.31		RD	2007-08
34	New Health Sub centre	Murapara	Kakraban	Gomati	9	11.31		RD	2007-08
35	New Health Sub centre	Shakbari	Satchand	South	9	11.53		RD	2007-08
36	New Health Sub centre	Trishna RF	Rajnagar	South	9	10.6		RD	2007-08
37	New Health Sub centre	Jalema	Killa	Gomati	9	11		RD	2007-08
38	New Health Sub centre	East Khupilong	Killa	Gomati	9	9.91		RD	2007-08
39	New Health Sub centre	Patichari	Bokafa	South	9	9		RD	2007-08
40	New Health Sub centre	Adipur	Matabari	Gomati	9	9		RD	2007-08
41	New Health Sub centre	Noagaon	Panisagar	North	9	9		RD	2007-08
42	New Health Sub centre	Hiracherra	Gournagar	Unakoti	9	9		RD	2007-08
43	New Health Sub centre	Saidacherra	Kumarghat	Unakoti	9	9		RD	2007-08
44	New Health Sub centre	Masauli	Kumarghat	Unakoti	9	9		RD	2007-08
45	New Health Sub centre	East Hurua	Kadamtala	North	9	9		RD	2007-08
46	New Health Sub centre	Kameswar	Jubarajnagar	North	9	9		RD	2007-08
47	New Health Sub centre	Fultali GP	Gournagar	Unakoti	9.00	9.00	0.00	RD	2007-08
48	New Health Sub centre	Dewanpassa	Jubarajnagar	North	9	9		RD	2007-08
49	New Health Sub centre	Tirtharampara	Damcherra	North	9	9		RD	2007-08
50	New Health Sub centre	Bagaicherra	Pecharthal	North	9	9		RD	2007-08
51	New Health Sub centre	Mendi	Salema	Dhalai	9	9		RD	2007-08

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
52	New Health Sub centre	Jeolcherra	Ambassa	Dhalai	9	9		RD	2007-08
53	New Health Sub centre	Siddhapara	Ambassa	Dhalai	9	9		RD	2007-08
54	New Health Sub centre	Ruhidapara	Dumburnagar	Dhalai	9	9		RD	2007-08
55	New Health Sub centre	Dholajari	Dumburnagar	Dhalai	9	9		RD	2007-08
56	New Health Sub centre	Kacharicherra	Chawmanu	Dhalai	9	9		RD	2007-08
57	New Health Sub centre	Khakchang Kami	Chawmanu	Dhalai	9	9		RD	2007-08
58	New Health Sub centre	Naithungcherra	Manu	Dhalai	9	9		RD	2007-08
59	New Health Sub centre	Labancherra	Manu	Dhalai	9	9		RD	2007-08
60	New Health Sub centre	Battala ADC	Manu	Dhalai	9	9		RD	2007-08
61	New Health Sub centre	Golakpur	Gournagar	Unakoti	10.35	10.34		E.Cell	2009-10
62	New Health Sub centre	Murti cherra	Gournagar	Unakoti	10.35	10.345		RD	2009-10
63	New Health Sub centre	Purba Andhercherra	Pecharthal	North	10.35	10.345		RD	2009-10
64	New Health Sub centre	Saraspur	Kadamtala	North	10.35	10.34		E.Cell	2009-10
65	New Health Sub centre	Halambasti	Panisagar	North	10.35	9		RD	2009-10
66	New Health Sub centre	Purba Noabadi ADC	Mandai	West	10.35	10.34201		E.Cell	2009-10
67	New Health Sub centre	Latia cherra ADC	Bishalgarh	Sepahijala	10.35	10.34201		E.Cell	2009-10
68	New Health Sub centre	Chandul ADC	Melaghar	Sepahijala	10.35	10.34201		E.Cell	2009-10
69	New Health Sub centre	Kakracherra ADC	Mungiakami	Khowai	10.35	10.34201		E.Cell	2009-10
70	New Health Sub centre	Brajanagr in Uttar Majlishpur	Jirania	West	10.35	10.345		RD	2009-10
71	New Health Sub centre	Uttar Barmura ADC	Killa	Gomati	10.35	10.345		E.Cell	2009-10
72	New Health Sub centre	Bagmara ADC	Rupaichari	South	10.35	9		RD	2009-10
73	New Health Sub centre	Harbatali ADC	Satchand	South	10.35	9		RD	2009-10
74	New Health Sub centre	Srikantabari ADC	Jolaibari	South	10.35	9		RD	2009-10
75	New Health Sub centre	Ekjanchara ADC	Ompi	Gomati	10.35	9		RD	2009-10
76	New Health Sub centre	Malda kumar Roja para	Ambassa	Dhalai	10.35	9		RD	2009-10
77	New Health Sub centre	Kathalbari	Salema	Dhalai	10.35	9		RD	2009-10
78	New Health Sub centre	Saikarbari	Ambassa	Dhalai	10.35	9		RD	2009-10
79	New Health Sub centre	Wanasa para	Dumburnagar	Dhalai	10.35	9		RD	2009-10

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
80	New Health Sub centre	Shibbari under East Masli	Manu	Dhalai	10.35	9		RD	2009-10
81	New Health Sub centre	Peratia ADC, Peratia, under Garjee PHC	Matabari	Gomati	12.5	12.5		RD	2010-11
82	New Health Sub centre	Brahmachara ADC, Kalatila, under Maharani PHC	Matabari	Gomati	12.5	12.5		RD	2010-11
83	New Health Sub centre	Chandrapur RF ADC, Chandanpur RF, Mharani PHC	Matabari	Gomati	12.5	12.5		RD	2010-11
84	New Health Sub centre	Dewanbari ADC, under Killa PHC	Killa	Gomati	12.5	12.5		RD	2010-11
85	New Health Sub centre	Dargiling ADC, under Killa PHC	Killa	Gomati	12.5	12.5		RD	2010-11
86	New Health Sub centre	Bagma village under Killa Block	Killa	Gomati	12.5	12.5		RD	2010-11
87	New Health Sub centre	Kowaimura ADC, under Killa RD Block	Killa	Gomati	12.5	12.5		RD	2010-11
88	New Health Sub centre	Uttar Shilghati GP, Purba para, under Kakraban PHC	Kakraban	Gomati	12.5	12.5		RD	2010-11
89	New Health Sub centre	Hurijala GP, Laltila para, under Kakraban PHC	Kakraban	Gomati	12.5	12.5		RD	2010-11
90	New Health Sub centre	Purba Tulamura GP, unner Goulmura para,	Kakraban	Gomati	12.5	12.5		RD	2010-11
91	New Health Sub centre	Taidu depa ADC, under Ompi RH	Ompi	Gomati	12.5	12.5		RD	2010-11
92	New Health Sub centre	Tuichakma ADC at Kasi Ch. Para	Ompi	Gomati	12.5	12.5		RD	2010-11
93	New Health Sub centre	Lawgangsom GP , under Santirbazar PHC	Bokafa	South	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
94	New Health Sub centre	Latuatilla GP, under Muhuripur PHC	Jolaibari	South	12.5	12.5		RD	2010-11
95	New Health Sub centre	Birendranagar GP , under Jolaibari PHC	Jolaibari	South	12.5	12.5		RD	2010-11
96	New Health Sub centre	Madhya Kathalia , under Santirbazar PHC	Bokafa	South	12.5	12.5		RD	2010-11
97	New Health Sub centre	Bokafa GP , under Santirbazar PHC	Bokafa	South	12.5	12.5		RD	2010-11
98	New Health Sub centre	Birman para under Gungia ADC , under Amarpur SHD	Amarpur	Gomati	12.5	12.5		RD	2010-11
99	New Health Sub centre	Purba Duluma ADC at Bazar Tilla, under Amarpur SDH	Amarpur	Gomati	12.5	12.5		RD	2010-11
100	New Health Sub centre	Rajkang ADC at Lanin Colony	Amarpur	Gomati	12.5	12.5		RD	2010-11
101	New Health Sub centre	Purba Sarbang , under Amarpur SDH	Amarpur	Gomati	12.5	12.5		RD	2010-11
102	New Health Sub centre	Lalgiri ADC under Lalgiri GP, under Amarpur SDH	Amarpur	Gomati	12.5	12.5		RD	2010-11
103	New Health Sub centre	Malbasa at Bibharam para	Amarpur	Gomati	12.5	12.5		RD	2010-11
104	New Health Sub centre	Paschim Duluma near Ranga cherra TSR Camp	Amarpur	Gomati	12.5	12.5		RD	2010-11
105	New Health Sub centre	Rang khang ADC at 2No Sukanta Colony	Amarpur	Gomati	12.5	12.5		RD	2010-11
106	New Health Sub centre	Subal sing bazar under Kambukcherra GP	Hezamara	West	12.5	12.5		RD	2010-11
107	New Health Sub centre	Gaja para, under Twisamwangkurwi village	Hezamara	West	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
108	New Health Sub centre	Sarbojoy para ADC Under Bodjungnagar villade	Lefunga	West	12.5	12.5		RD	2010-11
109	New Health Sub centre	Rajghat ward no 2 under Rajghat GP	Lefunga	West	12.5	12.5		RD	2010-11
110	New Health Sub centre	Fatikcherra sibir under Fatikcherra GP	Mohanpur	West	12.5	12.5		RD	2010-11
111	New Health Sub centre	Purba Takarjala ADC, under Jampuijala block	Jampuijala	Sepahijala	12.5	12.5		RD	2010-11
112	New Health Sub centre	Kalikhla ADC, under Kathalia block	Kathalia	Sepahijala	12.5	12.5		RD	2010-11
113	New Health Sub centre	Dashram para under Radhamohanpur village	Jirania	West	12.5	12.5		RD	2010-11
114	New Health Sub centre	Bel bari under west Belbari village,	Jirania	West	12.5	12.5		RD	2010-11
115	New Health Sub centre	Belmura under Meghlipara GP	Jirania	West	12.5	12.5		RD	2010-11
116	New Health Sub centre	Majlishpur under Majlishpur GP	Jirania	West	12.5	12.5		RD	2010-11
117	New Health Sub centre	Dhanirampur ADC, under Boxanagar block	Boxanagar	Sepahijala	12.5	12.5		RD	2010-11
118	New Health Sub centre	Dakshin Kalamcherra GP, under Boxanagar block	Boxanagar	Sepahijala	12.5	12.5		RD	2010-11
119	New Health Sub centre	Paschim Champacherra,	Tulashikhar	Khowai	12.5	12.5		RD	2010-11
120	New Health Sub centre	Banbazar ADC, under Tulashikhar block	Tulashikhar	Khowai	12.5	12.5		RD	2010-11
121	New Health Sub centre	Bidyabil ADC, under Tulashikhar block	Tulashikhar	Khowai	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
122	New Health Sub centre	Binan kobra under Dakshin Shibnagar ADC	Mandai	West	12.5	12.5		RD	2010-11
123	New Health Sub centre	Jiban sardar para under Kathiram para ADC	Mandai	West	12.5	12.5		RD	2010-11
124	New Health Sub centre	Prem Sing Orang ADC, under Kalyanpur block	Kalyanpur	Khowai	12.5	12.5		RD	2010-11
125	New Health Sub centre	Maharanipur (Uttar Gakulnagar),	Mungiakami	Khowai	12.5	12.5		RD	2010-11
126	New Health Sub centre	Purba Laxmipur ADC, under Mungiakami block	Mungiakami	Khowai	12.5	12.5		RD	2010-11
127	New Health Sub centre	Dakshin Pulipur ADC, under Teliamurai block	Teliamura	Khowai	12.5	12.5		RD	2010-11
128	New Health Sub centre	Duski ADC, under Teliamurai block	Teliamura	Khowai	12.5	12.5		RD	2010-11
129	New Health Sub centre	Bangshibari ADC, under Bishalgarh block	Bishalgarh	Sepahijala	12.5	12.5		RD	2010-11
130	New Health Sub centre	Amtali ADC, under Bishalgarh block	Bishalgarh	Sepahijala	12.5	12.5		RD	2010-11
131	New Health Sub centre	Purba Singicherra, under Khowai block	Khowai	Khowai	12.5	12.5		RD	2010-11
132	New Health Sub centre	Dakshin Taibandal ADC, under Melaghar block	Melaghar	Sepahijala	12.5	12.5		RD	2010-11
133	New Health Sub centre	Rampada para GP, under Melaghar block	Melaghar	Sepahijala	12.5	12.5		RD	2010-11
134	New Health Sub centre	Dukhiakobra under East Jarulbachai GP	Dukli	Sepahijala	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
135	New Health Sub centre	Gayamani GP at Chankhala bazar,	Padmabil	Khowai	12.5	12.5		RD	2010-11
136	New Health Sub centre	Nuna Gaon coloney under Baralutma GP	Salema	Dhalai	12.5	12.5		RD	2010-11
137	New Health Sub centre	Pran kr. das para under Chulubari GP	Durga chowmuhani	Dhalai	12.5	12.5		RD	2010-11
138	New Health Sub centre	Shib bari under Durai shib bari, under Salema block	Durga chowmuhani	Dhalai	12.5	12.5		RD	2010-11
139	New Health Sub centre	Thairum cherra under East Lambucherra ADC	Durga chowmuhani	Dhalai	12.5	12.5		RD	2010-11
140	New Health Sub centre	Bhumihin Tilla under Harerkhola GP,	Durga chowmuhani	Dhalai	12.5	12.5		RD	2010-11
141	New Health Sub centre	Mahabir Purba tilla under Mahabir GP,	Durga chowmuhani	Dhalai	12.5	12.5		RD	2010-11
142	New Health Sub centre	Monda para under Mracherra GP, under Salema block	Salema	Dhalai	12.5	12.5		RD	2010-11
143	New Health Sub centre	Dulubari, under Ambassa block	Ambassa	Dhalai	12.5	12.5		RD	2010-11
144	New Health Sub centre	Das para under Paschim Balaram GP	Ambassa	Dhalai	12.5	12.5		RD	2010-11
145	New Health Sub centre	Uttar Nalicherra, under Uttar Nalicherra GP	Ambassa	Dhalai	12.5	12.5		RD	2010-11
146	New Health Sub centre	Nightingale para under Bagmara ADC, under	Ambassa	Dhalai	12.5	12.5		RD	2010-11
147	New Health Sub centre	Nuna Chera coloney under Ganganagar ADC,	Ambassa	Dhalai	12.5	12.5		RD	2010-11
148	New Health Sub centre	Dhan singh roja para under Gurudhan ADC	Ambassa	Dhalai	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
149	New Health Sub centre	Khalendra K. Para under Chaltacherra VC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
150	New Health Sub centre	Ananda Roaja Para under Manikpur VC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
151	New Health Sub centre	Chaya Kr. Roaja Para under Uttar Longtarai VC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
152	New Health Sub centre	Longtarai RF under Hangsha chandra para	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
153	New Health Sub centre	Ramen Debnath para under Paschim Karamcherra VC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
154	New Health Sub centre	Kukilmani para under Uttar Dhumacherra VC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
155	New Health Sub centre	S.C. Colony under Chailengtha VC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
156	New Health Sub centre	Bhagirath para, under DNB block	Dumburnagar	Dhalai	12.5	12.5		RD	2010-11
157	New Health Sub centre	Budhanya para under Gandacherra GP	Dumburnagar	Dhalai	12.5	12.5		RD	2010-11
158	New Health Sub centre	New Chakma para under Kalajhari ADC,	Dumburnagar	Dhalai	12.5	12.5		RD	2010-11
159	New Health Sub centre	4 Number Dike under Paschim Potacherra ADC,	Dumburnagar	Dhalai	12.5	12.5		RD	2010-11
160	New Health Sub centre	Dudhumani para under Sarma ADC,	Dumburnagar	Dhalai	12.5	12.5		RD	2010-11
161	New Health Sub centre	Paschim para under Andher cherra ADC	Pecharthal	North	12.5	12.5		RD	2010-11
162	New Health Sub centre	Joymani para under Pecharthal Block	Pecharthal	North	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
163	New Health Sub centre	Latiapur, under K.M. PHC	Gournagar	Unakoti	12.5	12.5		RD	2010-11
164	New Health Sub centre	Bilash pur, under K.M. PHC	Gournagar	Unakoti	12.5	12.5		RD	2010-11
165	New Health Sub centre	Panchamnagar at Kanchanbari, under	Gournagar	Unakoti	12.5	12.5		RD	2010-11
166	New Health Sub centre	Ujandudpur, under Kumarghat R.H.	Kumarghat	Unakoti	12.5	12.5		RD	2010-11
167	New Health Sub centre	East Raitosha, under Kumarghat R.H.	Kumarghat	Unakoti	12.5	12.5		RD	2010-11
168	New Health Sub centre	Uttar Unokuti, under Kumarghat R.H.	Kumarghat	Unakoti	12.5	12.5		RD	2010-11
169	New Health Sub centre	Juricherra, under Kanchanbari PHC	Kumarghat	Unakoti	12.5	12.5		RD	2010-11
170	New Health Sub centre	Netai nagar Under Damcherra ADC	Damcherra	North	12.5	12.5		RD	2010-11
171	New Health Sub centre	Monacherra under Monacherra ADC	Damcherra	North	12.5	12.5		RD	2010-11
172	New Health Sub centre	Chandra halam para ADC, Panisagar PHC	Panisagar	North	12.5	12.5		RD	2010-11
173	New Health Sub centre	Ranibari, under Brajendranagar PHC	Kadamtala	North	12.5	12.5		RD	2010-11
174	New Health Sub centre	Kurti, under Kadamtala PHC	Kadamtala	North	12.5	12.5		RD	2010-11
175	New Health Sub centre	Daincherra ADC, near Danicherra TSR camp	Dasda	North	12.5	12.5		RD	2010-11
176	New Health Sub centre	Chandipur ADC at Mitravijay para,	Dasda	North	12.5	12.5		RD	2010-11
177	New Health Sub centre	Makumcherra ADC at Hem shukla para	Dasda	North	12.5	12.5		RD	2010-11

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
178	New Health Sub centre	Shibnagar at Joyantipur	Dasda	North	12.5	12.5		RD	2010-11
179	New Health Sub centre	Bhandarima ADC at Prabharam para	Dasda	North	12.5	12.5		RD	2010-11
180	New Health Sub centre	South Shimlung, under Longtarai velly ADC	Jampui hill	North	12.5	12.5		RD	2010-11
181	New Health Sub centre	Paschim Champamura	Jirania	West	13.393	13.393		RD	2011-12
182	New Health Sub centre	Tulakona	Jirania	West	13.393	13.393		RD	2011-12
183	New Health Sub centre	Krishnanagar	Jirania	West	13.393	13.393		RD	2011-12
184	New Health Sub centre	Chesrimai	Bishalgarh	Sepahijala	13.393	13.393		RD	2011-12
185	New Health Sub centre	Chandanmura	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
186	New Health Sub centre	Paschim Durlovnaryan	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
187	New Health Sub centre	Shibnagar	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
188	New Health Sub centre	Chowmuhani	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
189	New Health Sub centre	Paschim Nalchar	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
190	New Health Sub centre	Dakshin Nalchar	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
191	New Health Sub centre	Rajibnagar	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
192	New Health Sub centre	Poangbari	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
193	New Health Sub centre	Indiranagar	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
194	New Health Sub centre	Paschim Melaghar	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
195	New Health Sub centre	Yubarajghat	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
196	New Health Sub centre	Chandigarh	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
197	New Health Sub centre	Purba Chandigarh	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
198	New Health Sub centre	Durgapur	Melaghar	Sepahijala	13.393	13.393		RD	2011-12
199	New Health Sub centre	Kamrangatali	Melaghar	Sepahijala	13.393	13.393		RD	2011-12

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
200	New Health Sub centre	Noorpur	Gournagar	Unakoti	13.393	13.393	0.00	RD	2011-12
201	New Health Sub centre	Anandapur	Mohanbhog	Sepahijala	13.393	13.393	0.00	RD	2011-12
202	New Health Sub centre	Madhya Singicherra	Khowai	Khowai	13.393	13.393		RD	2011-12
203	New Health Sub centre	Paharmura	Khowai	Khowai	13.393	13.393		RD	2011-12
204	New Health Sub centre	Shipaihour	Khowai	Khowai	13.393	13.393		RD	2011-12
205	New Health Sub centre	West Sonatala	Khowai	Khowai	13.393	13.393		RD	2011-12
206	New Health Sub centre	Maiganga	Teliamura	Khowai	13.393	13.393		RD	2011-12
207	New Health Sub centre	Rupacherra	Teliamura	Khowai	13.393	13.393		RD	2011-12
208	New Health Sub centre	Dakshin Durgapur	Kalyanpur	Khowai	13.393	13.393		RD	2011-12
209	New Health Sub centre	Paschim Dwarikapur	Kalyanpur	Khowai	13.393	13.393		RD	2011-12
210	New Health Sub centre	Paschim Ghilatali	Kalyanpur	Khowai	13.393	13.393		RD	2011-12
211	New Health Sub centre	Dhupcherra	Jirania	West	13.393	13.393		RD	2011-12
212	New Health Sub centre	Santinagar	Jirania	West	13.393	13.393		RD	2011-12
213	New Health Sub centre	Aasigarh	Mandai	West	13.393	13.393		RD	2011-12
214	New Health Sub centre	Thaipholok phang	Mandai	West	13.393	13.393		RD	2011-12
215	New Health Sub centre	South R.C. nagar	Mandai	West	13.393	13.393		RD	2011-12
216	New Health Sub centre	Ratanpur (changed Kalaibari)	Jampuijala	Sepahijala	13.393	13.393		RD	2011-12
217	New Health Sub centre	Kaichakhola	Kathalia	Sepahijala	13.393	13.393		RD	2011-12
218	New Health Sub centre	Paschim Rajnagar	Tulashikhar	Khowai	13.393	13.393		RD	2011-12
219	New Health Sub centre	Akhrabari	Padmabil	Khowai	13.393	13.393		RD	2011-12
220	New Health Sub centre	Khamarbari	Teliamura	Khowai	13.393	13.393		RD	2011-12

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
221	New Health Sub centre	East Howaibari	Teliamura	Khowai	13.393	13.393		RD	2011-12
222	New Health Sub centre	Ruprai	Kalyanpur	Khowai	13.393	13.393		RD	2011-12
223	New Health Sub centre	Purba Kunjaban	Kalyanpur	Khowai	13.393	13.393		RD	2011-12
224	New Health Sub centre	Monacherra	Mungiakami	Khowai	13.393	13.393		RD	2011-12
225	New Health Sub centre	Potamati Near Swithch gate	Matabari	Gomati	13.393	13.393		RD	2011-12
226	New Health Sub centre	Purba Dhajanagar Near Gokulpur Bazar	Matabari	Gomati	13.393	13.393		RD	2011-12
227	New Health Sub centre	Simsima Near AWC	Matabari	Gomati	13.393	13.393		RD	2011-12
228	New Health Sub centre	Uttar Chandrapur Near Beltali Bazar	Matabari	Gomati	13.393	13.393		RD	2011-12
229	New Health Sub centre	Uttar Kalaban Near Panchayet(Near AWC)	Matabari	Gomati	13.393	13.393		RD	2011-12
230	New Health Sub centre	Uttar Maharani, Co-operative Complex	Matabari	Gomati	13.393	13.393		RD	2011-12
231	New Health Sub centre	Dakshin Mirza	Kakraban	Gomati	13.393	13.393		RD	2011-12
232	New Health Sub centre	Garjanmura, Khas Tilla Near J.B.School	Kakraban	Gomati	13.393	13.393		RD	2011-12
233	New Health Sub centre	Ichacherra	Kakraban	Gomati	13.393	13.393		RD	2011-12
234	New Health Sub centre	Mirza, East Mirza	Kakraban	Gomati	13.393	13.393		RD	2011-12
235	New Health Sub centre	Purba Palatana	Kakraban	Gomati	13.393	13.393		RD	2011-12
236	New Health Sub centre	Tulamura, Paul Para	Kakraban	Gomati	13.393	13.393		RD	2011-12

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
237	New Health Sub centre	Birganj, Uttar Para Near Pump House	Amarpur	Gomati	13.393	13.393		RD	2011-12
238	New Health Sub centre	Debbari, Near AWC	Amarpur	Gomati	13.393	13.393		RD	2011-12
239	New Health Sub centre	Mailak, Near J.B.School	Amarpur	Gomati	13.393	13.393		RD	2011-12
240	New Health Sub centre	Paschim Dalak, Near Homeo Dispensary	Amarpur	Gomati	13.393	13.393		RD	2011-12
241	New Health Sub centre	Paschim Malbasha, Near S.B.School	Amarpur	Gomati	13.393	13.393		RD	2011-12
242	New Health Sub centre	Purba Rangamati, Doctor Mura Para	Amarpur	Gomati	13.393	13.393		RD	2011-12
243	New Health Sub centre	Rangamati, Near S.B.School	Amarpur	Gomati	13.393	13.393		RD	2011-12
244	New Health Sub centre	Dakshin Jolaibari, Shyam Sundar Para AWC	Jolaibari	South	13.393	13.393		RD	2011-12
245	New Health Sub centre	Madhya Pillak, Nagendra Sarkar Para AWC	Bokafa	South	13.393	13.393		RD	2011-12
246	New Health Sub centre	Paschim kathalia, Panchayet Para	Bokafa	South	13.393	13.393		RD	2011-12
247	New Health Sub centre	Thakur Charra, Mahamuni Para AWC	Jolaibari	South	13.393	13.393		RD	2011-12
248	New Health Sub centre	Birchandranagar, Gobinbari	Bokafa	South	13.393	13.393		RD	2011-12
249	New Health Sub centre	Uttar Hichacherra, Chinafu Mog Para AWC	Jolaibari	South	13.393	13.393		RD	2011-12

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
250	New Health Sub centre	Gamaria, Noabari	Matabari	Gomati	13.393	13.393		RD	2011-12
251	New Health Sub centre	Garjee Near AWC	Matabari	Gomati	13.393	13.393		RD	2011-12
252	New Health Sub centre	Purba Garjeecherra Near AWC	Matabari	Gomati	13.393	13.393		RD	2011-12
253	New Health Sub centre	Choygharia, Near Panchyat Office	Jampuijala	Sepahijala	13.393	13.393		RD	2011-12
254	New Health Sub centre	Baiswamani Para, Ramkanta Para	Ompi	Gomati	13.393	13.393		RD	2011-12
255	New Health Sub centre	Jambukcherra, Khaklai Para	Ompi	Gomati	13.393	13.393		RD	2011-12
256	New Health Sub centre	Ompicherra, Salka Para	Ompi	Gomati	13.393	13.393		RD	2011-12
257	New Health Sub centre	Paschim Taichhlong, Kadham Ch. Para	Ompi	Gomati	13.393	13.393		RD	2011-12
258	New Health Sub centre	Purba Taichhlong, Rajaram Para	Ompi	Gomati	13.393	13.393		RD	2011-12
259	New Health Sub centre	Sonacherra, Tingaria Bazar	Ompi	Gomati	13.393	13.393		RD	2011-12
260	New Health Sub centre	Taidu, Jaksia Bari	Ompi	Gomati	13.393	13.393		RD	2011-12
261	New Health Sub centre	Uttar Taidu, Binanda Kobra Para	Ompi	Gomati	13.393	13.393		RD	2011-12
262	New Health Sub centre	Uttar Chhanganj	Ompi	Gomati	13.393	13.393		RD	2011-12
263	New Health Sub centre	Irani	Gournagar	Unakoti	13.393	13.393		RD	2011-12
264	New Health Sub centre	Kaulikura	Gournagar	Unakoti	13.393	13.393		RD	2011-12

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
265	New Health Sub centre	Nutan Bazar under East Kanchanbari	Kumarghat	Unakoti	13.393	13.393		RD	2011-12
266	New Health Sub centre	Agnipasa	Panisagar	North	13.393	13.393		RD	2011-12
267	New Health Sub centre	Bagbasha	Panisagar	North	13.393	13.393		RD	2011-12
268	New Health Sub centre	Dakshin Padmabil	Panisagar	North	13.393	13.393		RD	2011-12
269	New Health Sub centre	Lalcherra	Jubarajnagar	North	13.393	13.393		RD	2011-12
270	New Health Sub centre	South Ganganagar	Jubarajnagar	North	13.393	13.393		RD	2011-12
271	New Health Sub centre	Baghan	Kadamtala	North	13.393	13.393		RD	2011-12
272	New Health Sub centre	Bhagyapur	Kadamtala	North	13.393	13.393		RD	2011-12
273	New Health Sub centre	Chandrapur	Kadamtala	North	13.393	13.393		RD	2011-12
274	New Health Sub centre	Gobindapur	Kadamtala	North	13.393	13.393		RD	2011-12
275	New Health Sub centre	Pratekroy	Kadamtala	North	13.393	13.393		RD	2011-12
276	New Health Sub centre	Kalagangerpar	Kadamtala	North	13.393	13.393		RD	2011-12
277	New Health Sub centre	Karmakar baripara under Dakshin Dhanichara	Pecharthal	North	13.393	13.393		RD	2011-12
278	New Health Sub centre	Billopur under Nalkata	Pecharthal	North	13.393	13.393		RD	2011-12
					3309.514	3336.562	0		
1	New SC in Urban Area	Litchu bagan , Ward No 2	AMC Area	West	10.94587	9.854		AMC	2009-10
2	New SC in Urban Area	Rampur , Ward No 9	AMC Area	West	10.94587	9.854		AMC	2009-10
3	New SC in Urban Area	Town Bordowali , Ward No 23	AMC Area	West	10.94587	9.854		AMC	2009-10

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
4	New SC in Urban Area	SD Mission , Ward No 24	AMC Area	West	10.94587	9.854		AMC	2009-10
5	New SC in Urban Area	Near Jewel Club, Ward No 30	AMC Area	West	10.94587	9.854		AMC	2009-10
6	New SC in Urban Area	S. Jogendranagar , Ward No 32	AMC Area	West	10.94587	9.854		AMC	2009-10
7	New SC in Urban Area	Aralia , Ward No 34	AMC Area	West	10.94587	9.854		AMC	2009-10
8	New SC in Urban Area	E. Jogendranagar ,Ward No 35	AMC Area	West	10.94587	9.854		AMC	2009-10
9	New SC in Urban Area	Near Nandan nagar School, ward no - 4	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
10	New SC in Urban Area	Near Nabadiganta club, ward no - 11	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
11	New SC in Urban Area	Near Anganwadi centre, Chanpur, ward no - 17	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
12	New SC in Urban Area	Near Anganwadi centre, Dhaleswar, ward no - 18	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
13	New SC in Urban Area	Near Sudhanya setu, ward no - 20	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
14	New SC in Urban Area	Near Baishnabtila Road, ward no - 27	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
15	New SC in Urban Area	Near Old kabar khala, ward no - 31	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
16	New SC in Urban Area	Near J.B. School, Uttar Jogendranagar, ward no - 33	AMC Area	West	12.58775	12.58775		E.Cell	2010-11
					188.26896	179.534	0		
1	SC for building less SC	Uttar Gilatali (ADC)	Kalyanpur	Khowai	10.35	10.34201		E.Cell	2009-10
2	SC for building less SC	Uttar Gokulnagar (ADC)	Mungiakami	Khowai	10.35	10.34201		E.Cell	2009-10
3	SC for building less SC	Namanjoybari (ADC)	Mungiakami	Khowai	10.35	10.34201		E.Cell	2009-10

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
4	SC for building less SC	Badlabari (ADC)	Tulashikhar	Khowai	10.35	10.34201		E.Cell	2009-10
5	SC for building less SC	East Rajnagar (ADC)	Tulashikhar	Khowai	10.35	10.34201		E.Cell	2009-10
6	SC for building less SC	Laxmipur	Teliamura	Khowai	10.35	10.34201		E.Cell	2009-10
7	SC for building less SC	Chakmaghat G.P	Teliamura	Khowai	10.35	10.34201		E.Cell	2009-10
8	SC for building less SC	Uttar Pulinpur	Teliamura	Khowai	10.35	10.34201		E.Cell	2009-10
9	SC for building less SC	Ananga nagar	Mohanpur	West	10.35	10.34201		E.Cell	2009-10
10	SC for building less SC	Kalkalia under Gopinagar	Bishalgarh	Sepahijala	10.35	10.34201		E.Cell	2009-10
11	SC for building less SC	Bastali	Jampuijala	Sepahijala	10.35	10.34201		E.Cell	2009-10
12	SC for building less SC	Ramchara	Bishalgarh	Sepahijala	10.35	10.34201		E.Cell	2009-10
13	SC for building less SC	Kalashimura GP	Boxanagar	Sepahijala	10.35	10.34		E.Cell	2009-10
14	SC for building less SC	Fulbari (Uttar)	Kadamtala	North	10.35	10.34201		E.Cell	2009-10
15	SC for building less SC	Jamtailbari	Gournagar	Unakoti	10.35	10.34		E.Cell	2009-10
16	SC for building less SC	Dhatucherra	Gournagar	Unakoti	10.35				2009-10
17	SC for building less SC	Sukanta nagar	Kumarghat	Unakoti	10.35	10.34		E.Cell	2009-10
18	SC for building less SC	Paschim Hmanpui	Jampui hill	North	10.35	11.17		TTAADC	2009-10
19	SC for building less SC	Uttar Machmara (ADC)	Pecharthal	North	10.35	11.17		TTAADC	2009-10
20	SC for building less SC	Dakshin Dasda (ADC)	Dasda	North	10.35	11.17		TTAADC	2009-10
21	SC for building less SC	Holakhat	Matabari	Gomati	10.35	11.17		TTAADC	2009-10
22	SC for building less SC	Purba Malbasa (ADC)	Amarpur	Gomati	10.35	11.17		TTAADC	2009-10
23	SC for building less SC	Tirtharam para	Karbook	Gomati	10.35	11.17		TTAADC	2009-10
24	SC for building less SC	Ananda Bazar	Karbook	Gomati	10.35	11.17		TTAADC	2009-10
25	SC for building less SC	Gamaichera (ADC)	Ompi	Gomati	10.35	11.17		TTAADC	2009-10
26	SC for building less SC	East Pilak (ADC)	Jolaibari	South	10.35	11.17		TTAADC	2009-10
27	SC for building less SC	Betaga (ADC)	Bokafa	South	10.35	11.17		TTAADC	2009-10
28	SC for building less SC	Takmachera (ADC)	Bokafa	South	10.35	11.17		TTAADC	2009-10
29	SC for building less SC	Indiranagar GP	Rajnagar	South	10.35	11.17		TTAADC	2009-10
30	SC for building less SC	Mohininagar (ADC)	Hrishyamukh	South	10.35	11.17		TTAADC	2009-10
31	SC for building less SC	Jaganathpur	Ambassa	Dhalai	10.35	11.17		TTAADC	2009-10

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
32	SC for building less SC	Harincherra	Ambassa	Dhalai	10.35	11.17		TTAADC	2009-10
33	SC for building less SC	Halahali	Durga chowmuhan	Dhalai	10.35	11.17		TTAADC	2009-10
34	SC for building less SC	Uttar Kachucherra	Salema	Dhalai	10.35	11.17		TTAADC	2009-10
35	SC for building less SC	Ratan nagar	Dumburnagar	Dhalai	10.35	11.17		TTAADC	2009-10
36	SC for building less SC	Laxmipur	Dumburnagar	Dhalai	10.35	11.17		TTAADC	2009-10
37	SC for building less SC	Durba joy choudhury para	Chawmanu	Dhalai	10.35	11.17		TTAADC	2009-10
38	SC for building less SC	Makarcherra(ADC)	Chawmanu	Dhalai	10.35	11.17		TTAADC	2009-10
39	SC for building less SC	East Malidhar (ADC)	Chawmanu	Dhalai	10.35	11.17		TTAADC	2009-10
40	SC for building less SC	West Chawmanu (ADC)	Chawmanu	Dhalai	10.35	11.17		TTAADC	2009-10
41	SC for building less SC	Golaghati, under Bishalgarh SDH	Bishalgarh	Sepahijala	12.5	12.5		RD	2010-11
42	SC for building less SC	Nehal Ch. Nagar , under Madhupur PHC	Bishalgarh	Sepahijala	12.5	12.5		RD	2010-11
43	SC for building less SC	Madhya Ganki GP, under Khowai SDH	Khowai	Khowai	12.5	12.5		RD	2010-11
44	SC for building less SC	Rudhijala, under Melaghar SDH	Melaghar	Sepahijala	12.5	12.5		RD	2010-11
45	SC for building less SC	Bejimara, under Sonamura CHC	Melaghar	Sepahijala	12.5	12.5		RD	2010-11
46	SC for building less SC	Krishnanagar, under Hrishyamukh GP	Hrishyamukh	South	12.5	12.5		RD	2010-11
47	SC for building less SC	Kathalchari ADC under Rupaichari RD Block	Rupaichari	South	12.5	12.5		RD	2010-11
48	SC for building less SC	Kantabari, under Noabari ADC village	Killa	Gomati	12.5	12.5		RD	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
49	SC for building less SC	Saimaruwag, under Uttar Brajendranagar ADC	Killa	Gomati	12.5	12.5		RD	2010-11
50	SC for building less SC	Tentuibari, under Melchai ADC	Ompi	Gomati	12.5	12.5		RD	2010-11
51	SC for building less SC	Howrer Bazar , under K. M. PHC	Gournagar	Unakoti	12.5	12.5		RD	2010-11
52	SC for building less SC	Lungthriek	Jampui hill	North	12.5	12.5		RD	2010-11
53	SC for building less SC	Demdum , under Kanchan bari PHC	Kumarghat	Unakoti	12.5	12.5		RD	2010-11
54	SC for building less SC	Tlangsang	Jampui hill	North	12.5	12.5		RD	2010-11
55	SC for building less SC	West Tilthai , under Tilthai PHC	Panisagar	North	12.5	12.5		RD	2010-11
56	SC for building less SC	Noagaon GP, under BSM Hospital	Durga chowmuhani	Dhalai	12.5	12.5		RD	2010-11
57	SC for building less SC	Avanga GP, under Nakashipara PHC	Salema	Dhalai	12.5	12.5		RD	2010-11
58	SC for building less SC	Shikaribari ADC, under Ambassa PHC	Ambassa	Dhalai	12.5	12.5		RD	2010-11
59	SC for building less SC	Natinmanu, under Chawmanu PHC	Chawmanu	Dhalai	12.5	12.5		RD	2010-11
60	SC for building less SC	Dalucherra, under CLT. SDH	Manu	Dhalai	12.5	12.5		RD	2010-11
61	SC for building less SC	Halhuli	Durga chowmuhani	Dhalai	13.393	13.393		RD	2011-12
62	SC for building less SC	Chotosurma	Durga chowmuhani	Dhalai	13.393	13.393		RD	2011-12
1	SC for building less SC	Chandipur	Gournagar	Unakoti	17.61	17.61		RD	2013-14

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
64	SC for building less SC	Kemtali	Melaghar	Sepahijala	17.61	17.61		RD	2013-14
2	SC for building less SC	Kusamara	Kakraban	Gomati	17.61	17.61		RD	2013-14
3	SC for building less SC	Rajnagar (Durgapur para)	Rajnagar	South	17.61	17.61		RD	2013-14
4	SC for building less SC	Netajinagar (East Kalabaria)	Rajnagar	South	17.61	17.61	0.00	RD	2013-14
5	SC for building less SC	Indiranagar	Rajnagar	South	17.61	17.61		RD	2013-14
69	SC for building less SC	West Ganki	Khowai	Khowai	17.61	17.61		RD	2013-14
70	SC for building less SC	Pramodnagar	Khowai	Khowai	17.61	17.61		RD	2013-14
71	SC for building less SC	Kamalagar	Kalyanpur	Khowai	17.61	17.61		RD	2013-14
72	SC for building less SC	Ghilatali	Kalyanpur	Khowai	17.61	17.61		RD	2013-14
6	SC for building less SC	Barabil	Khowai	Khowai	17.61	17.61		RD	2013-14
7	SC for building less SC	Dakshin Khishnapur	Teliamura	Khowai	17.61	17.61		RD	2013-14
8	SC for building less SC	Vanghmun ADC Village.	Jampui hill	North	17.61	17.61	0.00	RD	2013-14
9	SC for building less SC	Kangraj ADC Village (shifted to Dakshin Tuisama)	Dasda	North	17.61	17.61	0.00	RD	2013-14
10	SC for building less SC	Shakhanshermun ADC	Dasda	North	17.61	17.61	0.00	RD	2013-14
11	SC for building less SC	Uttar Tuisama ADC Village	Dasda	North	17.61	17.61	0.00	RD	2013-14
12	SC for building less SC	Churaibari GP	Kadamtala	North	17.61	17.61	0.00	RD	2013-14
13	SC for building less SC	North Hurua GP	Kadamtala	North	17.61	17.61	0.00	RD	2013-14
14	SC for building less SC	Uttar Dhanichara ADC	Pecharthal	Unakoti	17.61	17.61	0.00	RD	2013-14
15	SC for building less SC	Daliyar Kandi	Gournagar	Unakoti	17.61	17.61	0.00	RD	2013-14
16	SC for building less SC	Goldhar pur GP	Gournagar	Unakoti	17.61	17.61	0.00	RD	2013-14

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
17	SC for building less SC	Samrurpar GP	Gournagar	Unakoti	17.61	17.61	0.00	RD	2013-14
18	SC for building less SC	Chandranagar GP	Bishalgarh	Sepahijala	17.61	17.61	0.00	RD	2013-14
86	SC for building less SC	Padmanagar ADC Village	Charilam	Sepahijala	17.61	17.61		RD	2013-14
19	SC for building less SC	Bangshibari ADC Village	Charilam	Sepahijala	17.61	17.61	0.00	RD	2013-14
20	SC for building less SC	Sambarbazar ADC Village	Jampuijala	Sepahijala	17.61	17.61	0.00	RD	2013-14
21	SC for building less SC	Telkajal GP	Melaghar	Sepahijala	17.61	17.61	0.00	RD	2013-14
22	SC for building less SC	East Durlavnarayan GP	Melaghar	Sepahijala	17.61	17.61	0.00	RD	2013-14
23	SC for building less SC	Nirvoypur GP	Kathalia	Sepahijala	17.61	17.61	0.00	RD	2013-14
24	SC for building less SC	Dayalpara ADC Village	Boxanagar	Sepahijala	17.61	17.61	0.00	RD	2013-14
25	SC for building less SC	Kachigang ADC Village	killa	Gomati	17.61	17.61	0.00	RD	2013-14
26	SC for building less SC	Suknachari ADC Village	Silachari	Gomati	17.61	17.61	0.00	RD	2013-14
27	SC for building less SC	Checua ADC Village	Ompi	Gomati	17.61	17.61	0.00	RD	2013-14
28	SC for building less SC	Ratanpur ADC Village	Hrishyamukh	South	17.61	17.61		RD	2013-14
97	SC for building less SC	East Charakbai GP	Jolaibari	South	17.61	17.61		RD	2013-14
98	SC for building less SC	West Charakbai GP	Jolaibari	South	17.61	17.61		RD	2013-14
29	SC for building less SC	Betaga GP	Bokafa	South	17.61	17.61		RD	2013-14
30	SC for building less SC	Sinduk Pathar ADC Village	Satchand	South	17.61	17.61	0.00	RD	2013-14
31	SC for building less SC	Purba Jalefa GP	Satchand	South	17.61	17.61	0.00	RD	2013-14
32	SC for building less SC	Garifa ADC Village	Rupaichari	South	17.61	17.61	0.00	RD	2013-14
33	SC for building less SC	Uttar Bijoypur ADC Village	Rupaichari	South	17.61	17.61		RD	2013-14
104	SC for building less SC	Samatal Padmabil GP	Khowai	Khowai	17.61	17.61		RD	2013-14
34	SC for building less SC	Paharmura GP	Khowai	Khowai	17.61	17.61		RD	2013-14
106	SC for building less SC	Ramdayal ADC Village	Padmabil	Khowai	17.61	17.61		RD	2013-14
35	SC for building less SC	Dwarikpur GP	Kalyanpur	Khowai	17.61	17.61	0.00	RD	2013-14
36	SC for building less SC	East Kalyanpur GP	Kalyanpur	Khowai	17.61	17.61	0.00	RD	2013-14

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
37	SC for building less SC	West Kunjaban ADC Village	Kalyanpur	Khowai	17.61	17.61	0.00	RD	2013-14
38	SC for building less SC	North Krishnapur GP	Teliamura	Khowai	17.61	17.61	0.00	RD	2013-14
39	SC for building less SC	Brama Chara GP	Teliamura	Khowai	17.61	17.61	0.00	RD	2013-14
40	SC for building less SC	South Gukul Nagar ADC Village	Mungiakami	Khowai	17.61	17.61		RD	2013-14

1571.286

1579.6621

0

1	Upgradation of SC to IPHS	Katalutma SC	Salema	Dhalai	4.9	4.9		RD	2007-08
2	Upgradation of SC to IPHS	Masli SC	Manu	Dhalai	4.9	4.9		RD	2007-08
3	Upgradation of SC to IPHS	Nepaltilla SC	Manu	Dhalai	4.9	4.9		RD	2007-08
4	Upgradation of SC to IPHS	Bakbaki SC	Kadamtala	North	4.9	4.9		RD	2007-08
5	Upgradation of SC to IPHS	Bhati machmara SC	Pecharthal	North	4.9	4.9		RD	2007-08
6	Upgradation of SC to IPHS	Halaichera SC	Gournagar	Unakoti	4.9	4.9		RD	2007-08
7	Upgradation of SC to IPHS	Kurma SC	Amarpur	Gomati	4.9	4.9		RD	2007-08
8	Upgradation of SC to IPHS	Amlighat SC	Satchand	South	4.9	4.9		RD	2007-08
9	Upgradation of SC to IPHS	Radhanagar SC	Rajnagar	South	4.9	4.9		RD	2007-08
10	Upgradation of SC to IPHS	Mohanvog SC	Melaghar	Sepahijala	7.8	7.8		RD	2007-08
11	Upgradation of SC to IPHS	Dhalabil SC	Khowai	Khowai	7.8	7.8		RD	2007-08
12	Upgradation of SC to IPHS	Tulabagan SC	Mohanpur	West	7.8	7.8		RD	2007-08
13	Upgradation of SC to IPHS	Simmacherra SC	Hezamara	West	5.63	5.6226		E.Cell	2009-10
14	Upgradation of SC to IPHS	Gournagar SC	Khowai	Khowai	5.63	5.6226		E.Cell	2009-10
15	Upgradation of SC to IPHS	Nidaya SC	Kathalia	Sepahijala	5.63	5.6226		E.Cell	2009-10
16	Upgradation of SC to IPHS	Chotokhil SC	Satchand	South	5.63	5.6226		E.Cell	2009-10
17	Upgradation of SC to IPHS	Gouranga bazar SC	Rajnagar	South	5.63	5.6226		E.Cell	2009-10
18	Upgradation of SC to IPHS	Dhuptuli SC	Kakraban	Gomati	5.63	5.6226		E.Cell	2009-10
19	Upgradation of SC to IPHS	Nabincherra SC	Pecharthal	North	5.63	5.6226		E.Cell	2009-10
20	Upgradation of SC to IPHS	Ichai lal cherra SC	Kadamtala	North	5.63	5.6226		E.Cell	2009-10

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
21	Upgradation of SC to IPHS	Saidabari SC	Kumarghat	Unakoti	5.63	5.6226		E.Cell	2009-10
22	Upgradation of SC to IPHS	Lalcherra SC	Manu	Dhalai	5.63	5.6226		E.Cell	2009-10
23	Upgradation of SC to IPHS	Thalcherra SC	Chawmanu	Dhalai	5.63	5.63		DM	2009-10
24	Upgradation of SC to IPHS	Kamalacherra SC	Ambassa	Dhalai	5.63	5.6226		E.Cell	2009-10
25	Upgradation of SC to IPHS	Dabbari SC	Salema	Dhalai	5.63	5.6226		E.Cell	2009-10
26	Upgradation of SC to IPHS	Bowalkhali SC	Salema	Dhalai	5.63	5.6226		E.Cell	2009-10
27	Upgradation of SC to IPHS	Devipur SC	Bishalgarh	Sepahijala	6.47	6.46		E.Cell	2010-11
28	Upgradation of SC to IPHS	Kalikrishnagar SC	Kathalia	Sepahijala	6.47	6.46		E.Cell	2010-11
29	Upgradation of SC to IPHS	Uttar Ramchandraghat SC	Khowai	Khowai	6.47	6.46		E.Cell	2010-11
30	Upgradation of SC to IPHS	North Bharat Ch. Nagar SC	Rajnagar	South	6.47	6.46		E.Cell	2010-11
31	Upgradation of SC to IPHS	Bagmara SC	Rupaichari	South	6.47	6.46		E.Cell	2010-11
32	Upgradation of SC to IPHS	Kasko SC	Amarpur	Gomati	6.47	6.46		E.Cell	2010-11
33	Upgradation of SC to IPHS	Rangauti SC	Gournagar	Unakoti	6.47	6.46		E.Cell	2010-11
34	Upgradation of SC to IPHS	Satsangam SC	Kadamtala	North	6.47	6.46		E.Cell	2010-11
35	Upgradation of SC to IPHS	Krishna tilla SC	Pecharthal	North	6.47	6.46		E.Cell	2010-11
36	Upgradation of SC to IPHS	West Amtali SC	Salema	Dhalai	6.47	6.46		E.Cell	2010-11
37	Upgradation of SC to IPHS	Tuichakma SC	Dumburnagar	Dhalai	6.47	6.47		DM	2010-11
38	Upgradation of SC to IPHS	Gantacherra	Ambassa	Dhalai	6.47	6.46		E.Cell	2010-11
39	Upgradation of SC to IPHS	Howainbari SC	Teliamura	Khowai	7.79	7.79		DM	2011-12
40	Upgradation of SC to IPHS	Durganagar SC	Bishalgarh	Sepahijala	7.79	7.79		DM	2011-12
41	Upgradation of SC to IPHS	Rajchantai SC	Mandai	West	7.79	7.79		DM	2011-12
42	Upgradation of SC to IPHS	K.K. Nagar SC	Kathalia	Sepahijala	7.79	7.79		DM	2011-12
43	Upgradation of SC to IPHS	West Kalyanpur SC	Kalyanpur	Khowai	7.79	7.79		DM	2011-12
44	Upgradation of SC to IPHS	Debdaru SC	Jolaibari	South	7.79	7.79		DM	2011-12
45	Upgradation of SC to IPHS	Harina SC	Satchand	South	7.79	7.79		DM	2011-12
46	Upgradation of SC to IPHS	Rajapur SC	Bokafa	South	7.79	7.79		DM	2011-12
47	Upgradation of SC to IPHS	Tainani SC	Matabari	Gomati	7.79	7.79		DM	2011-12
48	Upgradation of SC to IPHS	Jalai SC	Gournagar	Unakoti	7.79	7.79		DM	2011-12
49	Upgradation of SC to IPHS	Laxminagar SC	Kadamtala	North	7.79	7.79		DM	2011-12

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
50	Upgradation of SC to IPHS	East Bhandarima SC	Dasda	North	7.79	7.79		DM	2011-12

317.44 317.2338 0

1	Minor repair of SC	Bagma SC	Killa	Gomati	0.3	0.3		RD	2006-07
2	Minor repair of SC	Debdaru SC	Jolaibari	South	0.3	0.3		RD	2006-07
3	Minor repair of SC	Ramraibari SC	Jolaibari	South	0.3	0.3		RD	2006-07
4	Minor repair of SC	Satchand SC	Satchand	South	0.3	0.3		RD	2006-07
5	Minor repair of SC	Kurma SC	Amarpur	Gomati	0.3	0.3		RD	2006-07
6	Minor repair of SC	Masli SC	Manu	Dhalai	0.3	0.3		RD	2006-07
7	Minor repair of SC	Chankup SC	Salema	Dhalai	0.3	0.3		RD	2006-07
8	Minor repair of SC	Balaram SC	Ambassa	Dhalai	0.3	0.3		RD	2006-07
9	Minor repair of SC	Ichabpur SC	Gournagar	Unakoti	0.3	0.3		RD	2006-07
10	Minor repair of SC	Hawerbazar SC	Gournagar	Unakoti	0.3	0.3		RD	2006-07
11	Minor repair of SC	Jagannathpur SC	Kumarghat	Unakoti	0.3	0.3		RD	2006-07
12	Minor repair of SC	Krishna Tilla SC	Pecharthal	North	0.3	0.3		RD	2006-07
13	Minor repair of SC	Thumcharai SC	Damcherra	North	0.3	0.3		RD	2006-07
14	Minor repair of SC	Bhabanipur SC	Kathalia	Sepahijala	0.3	0.3		RD	2006-07
15	Minor repair of SC	N. Ramchandraghat SC	Khowai	Khowai	0.3	0.3		RD	2006-07
16	Minor repair of SC	Durjoynagar SC	Mohanpur	West	0.3	0.3		RD	2006-07
17	Minor repair of SC	Telkajala SC	Melaghar	Sepahijala	0.3	0.3		RD	2006-07
18	Minor repair of SC	Nehalchandranagar SC	Bishalgarh	Sepahijala	0.3	0.3		RD	2006-07
19	Minor repair of SC	Pravapur SC	Jampuijala	Sepahijala	0.3	0.3		RD	2006-07
20	Minor repair of SC	Mantala SC	Hezamara	West	0.3	0.3		RD	2006-07

6 6 0

1	Construction of new PHC	Laljuri PHC	Dasda	North	350	350		PWD	2008-09
2	Construction of new PHC	Jumerdhepa PHC	Melaghar	Sepahijala	350	350		PWD	2008-09
3	Construction of new PHC	Matai PHC	Hrishyamukh	South	350	350		PWD	2008-09
4	Construction of new PHC	Dhumacherra PHC	Manu	Dhalai	350	350		PWD	2008-09

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
5	Construction of new PHC	Ratanpur PHC	Padmabil	Khowai	412	412		DFWPM	2009-10
6	Construction of new PHC	Paikhola PHC	Rajnagar	South	412	412		DFWPM	2009-10
7	Construction of new PHC	Halaicherra PHC	Gournagar	Unakoti	412	412		PWD	2009-10
8	Construction of new PHC	Nepaltila PHC	Manu	Dhalai	412	412		RD	2009-10
9	Construction of new PHC	Taxapara PHC (Sonamura PWD Division)	Melaghar	Sepahijala	630	630	0.00	PWD	2010-11
10	Construction of new PHC	Baishnabpur PHC (Sabroom PWD Division)	Rupaichari	South	630	477.5	152.5	PWD	2010-11
11	Construction of new PHC	Ratanpur PHC (Belonia PWD Division)	Hrishyamukh	South	630	630	0.00	PWD	2010-11
12	Construction of new PHC	Rajkandi PHC (Kumarghat PWD Division)	Kumarghat	Unakoti	630	630	0.00	PWD	2010-11
13	Construction of new PHC	Muraibari PHC (Kailasahar PWD Division)	Gournagar	Unakoti	630	535	95	PWD	2010-11
14	Construction of new PHC	Bhaterbazar PHC (Kailasahar PWD Division)	Gournagar	Unakoti	630	477.5	152.5	PWD	2010-11
15	Construction of new PHC	Lalcharra PHC (Manu PWD Division)	Manu	Dhalai	630	477.5	152.5	PWD	2010-11
16	Construction of new PHC	Masli PHC (Manu PWD Division)	Manu	Dhalai	630	477.5	152.5	PWD	2010-11
17	Construction of new PHC	Lefunga PHC (Mohanpur PWD Division)	Lefunga	West	597.63	250	347.63	PWD	2013-14
18	Construction of new PHC	Mirza PHC (Udaipur PWD Division)	Kakraban	Gomati	399.00	100.00	299.00	PWD	2016-17

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
19	Construction of new PHC	Tripura Bazar PHC (Belonia PWD Division)	Hrishyamukh	South	399.00	100.00	299.00	PWD	2016-17
20	Construction of new PHC	Manughat PHC (Sabroom PWD Division)	Rupaichari	South	399.00	100.00	299.00	PWD	2016-17
21	Construction of new PHC	Rajnar PHC (Jubarajnar) (Dharmanagar PWD Division)	Jubarajnar	North	399.00	100.00	299.00	PWD	2016-17

8088 7383 705

1	New building in existing PHC	Baikhora PHC	Bokafa	South	412	412		DFWPM	2009-10
2	New building in existing PHC	Karbook PHC	Karbook	Gomati	412	412		RD	2009-10
3	New building in existing PHC	Ambassa PHC	Ambassa	Dhalai	412	412		PWD	2009-10
4	New building in existing PHC	Manikpur PHC	Chawmanu	Dhalai	412	412		PWD	2009-10
5	New building in existing PHC	Kalachara PHC (Sabroom PWD Division)	Satchand	South	385	125	260.00	PWD	2011-12
6	New building in existing PHC	Mungiakami PHC (Teliamura PWD Division)	Mungiakami	Khowai	597.63	250	347.63	PWD	2013-14
7	New building in existing PHC	Dhanpur PHC (Sonamura PWD Division)	Kathalia	Sepahijala	597.63	250	347.63	PWD	2013-14
1	New building in existing PHC without quarter	Tilthai PHC	Panisagar	North	170	42.5	127.50	PWD	2015-16
2	New building in existing PHC without quarter	Ganganagar PHC	Ambassa	Dhalai	170	42.5	127.50	PWD	2015-16
3	New building in existing PHC without quarter	Behalabari PHC	Tulashikhar	Khowai	170	42.5	127.50	PWD	2015-16
4	New building in existing PHC without quarter	Bamutia PHC	Mohanpur	West	170	42.5	127.50	PWD	2015-16

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
5	New building in existing PHC without quarter	Anandanagar PHC	Dukli	Sepahijala	170	42.5	127.50	PWD	2015-16
6	New building in existing PHC without quarter	Maharani PHC	Matabari	Gomati	170	42.5	127.50	PWD	2015-16
7	New building in existing PHC without quarter	Niharnagar PHC	Rajnaragar	South	170	42.5	127.50	PWD	2015-16
8	New building in existing PHC without quarter	Katlamara PHC	Mohanpur	West	175	0	175.00	PWD	2016-17
9	New building in existing PHC without quarter	Madhupur PHC	Bishalgarh	Sepahijala	175	0	175.00	PWD	2016-17

4418.26 2570.5 1847.76

1	Up gradation of PHC to IPHS	Behalabari PHC	Tulashikhar	Khowai	45.08	45.08		RD	2007-08
2	Up gradation of PHC to IPHS	Barpathari PHC	Rajnaragar	South	38	38		RD	2007-08
3	Up gradation of PHC to IPHS	Rajnaragar PHC	Rajnaragar	South	38	38		RD	2007-08
4	Up gradation of PHC to IPHS	Manubankul PHC	Rupaichari	South	38	38		RD	2007-08
5	Up gradation of PHC to IPHS	Fatikroy PHC	Kumarghat	Unakoti	38	38		RD	2007-08
6	Up gradation of PHC to IPHS	Damcherra PHC	Damcherra	North	38	38		RD	2007-08
7	Up gradation of PHC to IPHS	Pecharthal PHC	Pecharthal	North	38	38		RD	2007-08
8	Up gradation of PHC to IPHS	Ganganagar PHC	Ambassa	Dhalai	38	38		RD	2007-08
9	Up gradation of PHC to IPHS	Kadamtala PHC	Kadamtala	North	43.7	43.7		PWD	2009-10
10	Up gradation of PHC to IPHS	Kanchanbari PHC	Kumarghat	Unakoti	43.7	43.7		PWD	2009-10
11	Up gradation of PHC to IPHS	Salema PHC	Salema	Dhalai	43.7	43.7		PWD	2009-10
12	Up gradation of PHC to IPHS	Raishyabari PHC	Dumburnagar	Dhalai	43.7	43.7		PWD	2009-10
13	Up gradation of PHC to IPHS	Kalachara PHC	Satchand	South	50.25	50.25		E.Cell	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
14	Up gradation of PHC to IPHS	Tilthai PHC	Panisagar	North	50.25	50.25		Eng.Cell	2010-11
15	Up gradation of PHC to IPHS	Bishramganj	Bishalgarh	Sepahijala	218.12	72.389	145.73	(E.Cell, PWD)	2011-12
16	Up gradation of PHC to IPHS	Mandai PHC	Mandai	West	218.12	205.405		Eng.Cell	2011-12
17	Up gradation of PHC to IPHS	Muhuripur PHC	Jolaibari	South	218.12	205.405		Eng.Cell	2011-12
18	Up gradation of PHC to IPHS	Machmara PHC	Pecharthal	North	218.12	205.405		Eng.Cell	2011-12
19	Up gradation of PHC to IPHS	Khedacherra PHC	Damcherra	North	218.12	205.405		Eng.Cell	2011-12
20	Up gradation of PHC to IPHS	Taibandal PHC	Charilam	Sepahijala	225.00	50.00	175.00	PWD	2016-17
21	Up gradation of PHC to IPHS	Salema PHC	Salema	Dhalai	225.00	50.00	175.00	PWD	2016-17
22	Up gradation of PHC to IPHS	Pecharthal PHC	Pecharthal	Unakoti	225.00	50.00	175.00	PWD	2016-17
23	Up gradation of PHC to IPHS	Jalebasa PHC	Panisagar	North	225.00	50.00	175.00	PWD	2016-17
24	Up gradation of PHC to IPHS	Ganganagar PHC	Ganganagar	Dhalai	225.00	0.00	225.00	PWD	2016-17
25	Up gradation of PHC to IPHS	Baijalbai PHC	Padmabil	Khowai	225.00	50.00	175.00	PWD	2016-17
1	Up gradation of PHC to SDH as FRU	Santirbazar PHC	Bokafa	South	2253.4	2203.4		DHS	2009-10

2253.4

2203.4

0

1	Up gradation of PHC to CHC	Panisagar PHC	Panisagar	North	262.61	280.12705		RD	2007-08
2	Up gradation of PHC to CHC	ManuPHC	Manu	Dhalai	262.61	283.095		RD	2007-08
3	Up gradation of PHC to CHC	Chawmanu PHC	Chawmanu	Dhalai	262.61	277.595		RD	2007-08
4	Up gradation of PHC to CHC	Jolaibari PHC	Jolaibari	South	262.61	262.61		PWD	2008-09
5	Up gradation of PHC to CHC	Kathalia PHC	Kathalia	Sepahijala	240	240		RD	2009-10
6	Up gradation of PHC to CHC	Manubankul PHC	Rupaichari	South	320.9765	320.9765		RD	2009-10
7	Up gradation of PHC to CHC	Anandabazar PHC	Dasda	North	320.9765	320.9765		RD	2009-10
8	Up gradation of PHC to CHC	Kadamtala PHC	Kadamtala	North	368	362.16		Eng.Cell	2010-11

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
9	Up gradation of PHC to CHC	Rajnagar PHC	Rajnagar	South	478	100	378.00	PWD	2015-16
1	Renovation of PHC for (24 x 7)	Kulai PHC	Ambassa	Dhalai	6.45	6.45		RD	2006-07
2	Renovation of PHC for (24 x 7)	Marachara PHC	Durga chowmuhani	Dhalai	6.45	6.45		RD	2006-07
3	Renovation of PHC for (24 x 7)	Nakshipara PHC	Salema	Dhalai	6.45	6.45		RD	2006-07
4	Renovation of PHC for (24 x 7)	Manu PHC	Manu	Dhalai	6.45	6.45		RD	2006-07
5	Renovation of PHC for (24 x 7)	Ganganagar PHC	Ambassa	Dhalai	2	2		RD	2006-07
6	Renovation of PHC for (24 x 7)	Dasda PHC	Dasda	North	6.45	6.45		RD	2006-07
7	Renovation of PHC for (24 x 7)	Anandabazar PHC	Dasda	North	6.45	6.45		RD	2006-07
8	Renovation of PHC for (24 x 7)	Kanchanbari PHC	Kumarghat	Unakoti	6.45	6.45		RD	2006-07
9	Renovation of PHC for (24 x 7)	Brajendranagar PHC	Kadamtala	North	7.15	7.15		RD	2006-07
10	Renovation of PHC for (24 x 7)	Manubankul PHC	Rupaichari	South	6.45	6.45		RD	2006-07
11	Renovation of PHC for (24 x 7)	Silachari PHC	Satchand	South	6.45	6.45		RD	2006-07
12	Renovation of PHC for (24 x 7)	Niharnagar PHC	Rajnagar	South	6.45	6.45		RD	2006-07
13	Renovation of PHC for (24 x 7)	Hrishyamukh PHC	Hrishyamukh	South	6.45	6.45		RD	2006-07
14	Renovation of PHC for (24 x 7)	Killa PHC	Killa	Gomati	6.45	6.45		RD	2006-07
15	Renovation of PHC for (24 x 7)	Tulashikhar PHC	Tulashikhar	Khowai	6.45	6.45		RD	2006-07
16	Renovation of PHC for (24 x 7)	Anandanagar PHC	Dukli	Sepahijala	6.45	6.45		RD	2006-07
17	Renovation of PHC for (24 x 7)	Boxanagar PHC	Boxanagar	Sepahijala	6.45	6.45		RD	2006-07
18	Renovation of PHC for (24 x 7)	Bamutia PHC	Mohanpur	West	6.45	6.45		RD	2006-07
19	Renovation of PHC for (24 x 7)	Mandai PHC	Mandai	West	6.45	6.45		RD	2006-07
20	Renovation of PHC for (24 x 7)	Kathalia PHC	Kathalia	Sepahijala	6.45	6.45		RD	2006-07
21	Renovation of PHC for (24 x 7)	Dhanpur PHC	Kathalia	Sepahijala	5	5		RD	2006-07
22	Renovation of PHC for (24 x 7)	Kanchanmala PHC	Dukli	Sepahijala	1.34	1.34		RD	2006-07
23	Renovation of PHC for (24 x 7)	Borakha PHC	Mandai	West	3	3		PWD	2006-07
24	Renovation of PHC for (24 x 7)	Jagabandhupara PHC	Dumburnagar	Dhalai	5.65	5.65		PWD	2008-09
25	Renovation of PHC for (24 x 7)	Chelagang PHC	Karbook	Gomati	5.65	5.65		DM	2008-09

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
26	Renovation of PHC for (24 x 7)	Nalua PHC	Hrishyamukh	South	5.65	5.65		RD	2008-09
27	Renovation of PHC for (24 x 7)	Mungiakami PHC	Mungiakami	Khowai	5.65	5.65		RD	2008-09
28	Renovation of PHC for (24 x 7)	Kanchanmala PHC	Dukli	Sepahijala	5.65	5.65		RD	2008-09
29	Renovation of PHC for (24 x 7)	Matinagar PHC	Boxanagar	Sepahijala	6.4975	15.92		E.Cell	2009-10
30	Renovation of PHC for (24 x 7)	Dayarampara PHC	Bishalgarh	Sepahijala	12.1475	12.1475		RD	2009-10
31	Renovation of PHC for (24 x 7)	Nalua New Norm PHC	Hrishyamukh	South	6.4975	12.7264		E.Cell	2009-10
32	Renovation of PHC for (24 x 7)	Chelagang New Norm PHC	Karbook	Gomati	6.4975	12.902		E.Cell	2009-10
33	Renovation of PHC for (24 x 7)	Khedacherra PHC	Damcherra	North	6.4975	12.7485		E.Cell	2009-10
34	Renovation of PHC for (24 x 7)	Tulamura PHC	Kakraban	Gomati	4.5	4.5		E.Cell	2010-11
35	Renovation of PHC for (24 x 7)	Baikhora PHC	Bokafa	South	4.5	4.5		E.Cell	2010-11
36	Renovation of PHC for (24 x 7)	Rupaichari PHC	Rupaichari	South	3	3		DM	2010-11
37	Renovation of PHC for (24 x 7)	Barpathori PHC	Rajnagar	South	3	5.5		E.Cell	2010-11
38	Renovation of PHC for (24 x 7)	Ampura PHC	Padmabil	Khowai	5.5	5.5		DM	2010-11
39	Renovation of PHC for (24 x 7)	Kakaraban PHC	Kakraban	Gomati	4.5	4.5		DM	2010-11
40	Renovation of PHC for (24 x 7)	Kanchanmala PHC	Dukli	Sepahijala	10	10		RD	2011-12
41	Renovation of PHC for (24 x 7)	Mungiakami PHC	Mungiakami	Khowai	10	10		RD	2011-12
42	Renovation of PHC for (24 x 7)	Machmara PHC	Pecharthal	North	10	10		RD	2011-12
43	Renovation of PHC for (24 x 7)	Khedachera PHC	Damcherra	North	10	10		RD	2011-12
1	Renovation of PHC	Madhupur PHC	Bishalgarh	Sepahijala	400	0	400.00	PWD	2012-13
2	Renovation of PHC	Raishyabari PHC	Dumburnagar	Dhalai	25	8.195008		RD	2012-13
3	Renovation of PHC	82 Mile PHC	Kumarghat	Dhalai	25	24.61891		RD	2012-13
4	Renovation of PHC	Ganganagar PHC	Ambassa	Dhalai	25	25		RD	2012-13
5	Renovation of PHC	Nakashipara PHC	Salema	Dhalai	42	6		Eng.Cell	2012-13
1	Construction of CHC	Natun Bazar (Arabinda Coloney)CHC	Amarpur	Gomati	536	134.00	402.00	PWD	2015-16

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
1	Up gradation of CHC to IPHS	Mohanpur CHC	Mohanpur	West	82.99104	97.99104		RD	2005-06
2	Up gradation of CHC to IPHS	Jirania CHC	Jirania	West	47.094	47.094		RD	2005-06
3	Up gradation of CHC to IPHS	Natun Bazar CHC	Amarpur	Gomati	20	20		RD	2005-06
4	Up gradation of CHC to IPHS	Manu Bazar CHC	Satchand	South	20	20		RD	2005-06
5	Up gradation of CHC to IPHS	Kalyanpur CHC	Kalyanpur	Khowai	50	50		PWD	2006-07
6	Up gradation of CHC to IPHS	Takarjala CHC	Jampuijala	Sepahijala	20	20		PWD	2006-07
7	Up gradation of CHC to IPHS	Sonamura CHC	Melaghar	Sepahijala	20	20		PWD	2006-07
8	Up gradation of CHC to IPHS	Ompi CHC	Ompi	Gomati	20	20		PWD	2006-07
9	Up gradation of CHC to IPHS	Kumarghat CHC	N.Panchyet	Unakoti	206.47	206.47		PWD	2009-10
1	Up gradation of CHC to SDH	Panisagar CHC	Panisagar	North	1517	50.00	1467.00	PWD	2016-17
2	Up gradation of CHC to SDH	Karbook CHC	Karbook	Gomati	1327	50.00	1277.00	PWD	2016-17
					2360.02504	908.02504	1467		
1	Upgradation of SDH for FRU	Khowai SDH	Khowai	Khowai	10	10		PWD	2008-09
2	Upgradation of SDH for FRU	Gandachera SDH	Dumburnagar	Dhalai	10	10		RD	2008-09
3	Upgradation of SDH for FRU	Kanchanpur SDH	Dasda	North	10	10		RD	2008-09
4	Upgradation of SDH for FRU	Sabroom SDH	Sabroom NP	South	33	33		RD	2008-09
5	Upgradation of SDH for FRU	Amarpur SDH	Amarpur NP	Gomati	32.315	32.315		RD	2009-10
6	Upgradation of SDH for FRU	Longtarai velly SDH	Manu	Dhalai	32.315	32.315		RD	2009-10
1	Upgradation of SDH for FRU	Melaghar SDH	N.Panchyet	Sepahijala	131.56		131.56	RD	2012-13
					259.19	127.63	131.56		
1	Renovation of SDH	Melaghar SDH	Melaghar	Sepahijala	13.4	13.4		RD	2006-07
2	Renovation of SDH	Sabroom SDH	Sabroom NP	South	13.4	13.4		RD	2006-07
3	Renovation of SDH	Amarpur SDH	Amarpur NP	Gomati	13.4	13.4		RD	2006-07
4	Renovation of SDH	Gandachera SDH	Dumburnagar	Dhalai	13.4	13.4		RD	2006-07
5	Renovation of SDH	Kanchanpur SDH	Dasda	North	13.4	13.4		RD	2006-07

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
6	Renovation of SDH	Khowai SDH	Khowai	Khowai	4	4		RD	2007-08
7	Renovation of SDH	Chailengta SDH	Chawmanu	Dhalai	50	50		Eng.Cell	2012-13
8	Renovation of SDH	Gandachera SDH	Dumburnagar	Dhalai	50	50		Eng.Cell	2012-13
					171	171	0		
1	Up gradation of District Hospital	T. S. Dist. Hospital	N.Panchyot	Gomati	100	100		RD	2007-08
2	Up gradation of District Hospital	RGM Hospital	N.Panchyot	North	100	100		RD	2007-08
					200	200	0		
1	Construction of State Institute of Health & Family Welfare	State Institute of H&FW {include Cold chain ware house/office room/parking}	AMC Area	West	975.92	875		TH & CB	2009-10
1	Construction of MCH wing	Gomati Dist. hospital	Tepania	Gomati	900	225	675.00	PWD	2015-16
1	Civil work of IMEP	Different PHC, CHC, SDH & DH throughout the state	State	State	78.27	34.63		Eng.Cell	2012-13
					78.27	34.63	0		
1	Construction of Warehouse	District Warehouse	Ambassa	Dhalai	85	85		RD	2008-09
1	Construction of Warehouse	Central Ware House	Sadar	West	434.78	100.00	334.78	PWD	2016-17

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
1	Up gradation of ANM Training Institute	Udaipur	N.Panchyet	Gomati	17.95	17.95		RD	2009-10
2	Up gradation of ANM Training Institute	Kailasahar	N.Panchyet	North	17.95	23.87		E.Cell	2009-10
					35.9	41.82	0		
1	Neo-natal Care Unit (NCU) in DH / SH	Dhalai Dist. hospital	Ambassa	Dhalai	8	8		DM	2010-11
2	Neo-natal Care Unit (NCU) in DH / SH	Gomati Dist. hospital	N.Panchyet	Gomati	8	8		DM	2010-11
1	NICU in SDH	Kamalpur SDH	Salema	Dhalai	4	4		DM	2010-11
2	NICU in SDH	Gandachara SDH	Dumburnagar	Dhalai	4	4		DM	2010-11
3	NICU in SDH	Kanchanpur SDH	Dasda	North	4	4		DM	2010-11
4	NICU in SDH	Melaghar SDH	Melaghar	Sepahijala	4	4		DM	2010-11
					16	16	0		
1	NBSU in SDH	Sabroom SDH	N.Panchyet	South	3	3		DM	2011-12
2	NBSU in SDH	Bishalgarh SDH	N.Panchyet	Sepahijala	3	3		DM	2011-12
3	NBSU in SDH	Melaghar SDH	N.Panchyet	Sepahijala	9.65	9.65		Eng.Cell	2015-16
4	NBSU in SDH	Bishalgarh SDH	N.Panchyet	Sepahijala	7.277	7.277		Eng.Cell	2015-16
5	NBSU in SDH	Belonia SDH	N.Panchyet	South	3.65	3.65		Eng.Cell	2015-16
6	NBSU in SDH	Sabroom SDH	N.Panchyet	South	4.41	4.41		Eng.Cell	2015-16
7	NBSU in SDH	Kamalpur SDH	N.Panchyet	Dhalai	8.749	8.749		Eng.Cell	2015-16
8	NBSU in SDH	Kanchanpur SDH	N.Panchyet	Unakoti	4.905	4.905		Eng.Cell	2015-16
9	NBSU in SDH	Amarpur SDH	N.Panchyet	Gomati	10.427	10.427		Eng.Cell	2015-16
					55.068	55.068	0		

Sl no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
26	Up gradation of PHC to IPHS	Maracherra PHC	Ambassa	Dhalai	225.00	0.00	225.00	PWD	2016-17
27	Up gradation of PHC to IPHS	Raishyabari PHC	Ambassa	Dhalai	225.00	0.00	225.00	PWD	2016-17
1	New building in existing CHC	Takarjala CHC	Jampuijala	Sepahijala	670.00	0.00	670.00	PWD	2016-17
2	New building in existing CHC	Kalyanpur CHC	Kalyanpur	Khowai	670.00	0.00	670.00	PWD	2016-17
10	Up gradation of CHC to IPHS	Manubazar CHC	Satchand	South	225.00	0.00	225.00	PWD	2016-17
10	NBSU in CHC	Manughat CHC		Dhalai	6.05			Eng.Cell	2017-18
11	DEIC in DH/SDH	Dhalai Dist. hospital	Ambassa	Dhalai	24.63			Eng.Cell	2016-17
12	DEIC in DH/SDH	TSSDH	N. Panchayet	Gomati	25.00			HLL	2016-17
13	DEIC in DH/SDH	Unakoti DH		Unakoti	25.00			Eng.Cell	2016-17
14	SNCU in DH/Medical college	Tripura Medical College		West				HLL	
15	SNCU in DH/Medical college	Dhalai DH		Dhalai				HLL	
16	SNCU in DH/Medical college	Gomati DH		Gomati				HLL	
17	SNCU in DH/Medical college	Khowai DH		Khowai				HLL	
18	SNCU in DH/Medical college	North DH (Unakoti)		Unakoti				Eng. Cell	
19	NRC in DH	Kulai DH		Dhalai				Eng. Cell	
20	NRC in DH	Dharmanagar DH		North				Eng. Cell	
21	Mayer Ghar	Silachari PHC		Gomati				Eng. Cell	
22	Mayer Ghar	Sabroom SDH		South				Eng. Cell	
23	Mayer Ghar	Manubankul PHC		South				Eng. Cell	
24	Mayer Ghar	Manikpur PHC						Eng. Cell	
25	Mayer Ghar	Dasda PHC						Eng. Cell	

SI no	Category of Buildings under construction/ up gradation/ renovation	Name / Location of the Facility / Hospital	Block	District	Approved Project cost (in lakh)	Fund placed to IA (in lakh)	Fund yet to be placed (in lakh)	Executing agency	Year of Approval
26	Mayer Ghar	Anandabazar PHC						Eng. Cell	
27	Mayer Ghar	Kanchanpur SDH						Eng. Cell	
28	Mayer Ghar	Chawmanu CHC		Dhalai				Eng. Cell	
29	Mayer Ghar	Srinagar PHC		South				Eng. Cell	
30	Mayer Ghar	Kherengbar PHC		West				Eng. Cell	

)

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
work is in progress up to roof level..	Feb-17
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Not yet started, work stoped after plinth level, now stranded due to encroachment of the land. RD want to returned fund. It has decided in meeting on 19/10/16 to be close down.	
Finishing stage.	Apr-17
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	Nov-16
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	Nov-16
Completed	
Completed	

Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	Nov-16

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	Nov-16
Completed	Nov-16
Reinforcement of roof is in progress.	May-17
Completed	Nov-16
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Roof level	May-17
Finishing stage.	Apr-17
Reinforcement of roof is in progress.	Jul-17
lintel level.	May-17
Roof level	Jul-17
Reinforcement of roof is in progress.	Jul-17
Electrification work is in progress.	Apr-17
Not yet started. Work completed by MsDP fund & new site for SC is proposed at Daliyar Kandi instead of Fulbari Kndi, where work not yet started. & fund will returned back by the agency due to site dispute.	
Painting work is in progress.	Apr-17

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Not yet started. Site not handed over. & fund will returned back by the agency.	
Roof level	Jul-17
Completed	
Site shifted to Aralia, completed up to lintel level.	Jun-17
Site shifted to Bridhi Bazar, roof casted.	May-17
Roof casting done	May-17
Plastering work is in progress	May-17
Rod binding of roof is in progress.	Jul-17
Roof casting done	May-17
Completed	Jan-17
Finishing stage.	Feb-17
Completed	
Completed	
Completed	Mar-16
Completed	Mar-16
Completed	Nov-16
Completed	
Completed	
Completed	
Completed	Nov-16
Completed	
Completed	
Completed	
Plastering work is in progress	May-17
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
PHC building , Type-II & Type-II qtr. Completed but, Type-I qtr. up to plinth level(land dispute).	
PHC building completed, Type-II qtr. upto roof level Tpe-I & III qtrs are in finishing stage.	Jul-17
Completed	
Completed	
Completed	
Completed	Jun-16
PHC building completed & staff quarters are in finishing stage.	May-17
Foundation work is in progress.	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Foundation work is in progress.	
Tender under evaluation	
Foundation work is in progress.	

Completed	
Completed	
Completed	
Completed	
Work order issued.	
Completed	
Completed & handed over	Jan-17
Dismantling of existing structure is in progress	
Site development work is in progress	
Foundation work is in progress.	
Completed upto roof level.	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Work could not be commenced by PWD	
Foundation work is in progress.	
Work about to start	
File initiated for placement of fund @ 50.00l after finalising project cost . Tendering Stage.	
File initiated for placement of fund @ 50.00l after finalising project cost . Tendering Stage.	

Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	Jan-17
Completed	
Completed	
Completed	
Completed	
Work order issued.	
Work order issued but land dispute is there.	
Work order issued	
Tender accepted	
File has been initiated for placement of fund @ Rs. 50.00L	
Dismantling of existing structure is in progress	
Completed	

Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Fund placed to PWD, W.O. issued.	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
File initiated for placement of fund @ 100 L agaist staff quarters	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Tendering stage.	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Tendering stage.	
Tendering stage.	

Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Not yet started, estimate not yet submitted to release the fund.	

Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	

Completed	
Completed	

Completed	
Work not yet started	
Completed	

Completed	
Column upto lintel level completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	

Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
File initiated for placement of fund after finalising the project cost	
File initiated for placement of fund after finalising the project cost	
File initiated for placement of fund	
File initiated for placement of fund	
File initiated for placement of fund after finalising the project cost	
Estimate prepared	
Completed	
Completed	
Completed	
Equipment procured, work is going on, 50% project cost released	
Equipment procured, work is going on, 50% project cost released	
Equipment procured, work is going on, 50% project cost released	
Equipment procured, work is going on, 50% project cost released	
Estimate not prepared, no instruction given to Eng. Cell	
Completed	
Finishing stage, work for boundary fencing about to start	
Completed	
Completed	
Completed	
Completed	
Completed	

Present physical status for Construction activity under NHM, as on 15th February, 2017	Expected date of completion
Completed	
Completed	
Completed	
Completed	
Estimate prepared & submitted for AA & ES	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
			1
		1	
		1	
		1	
		1	
		1	
		1	
		1	
			1
			1
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
			1
			1
			1
			1
		1	
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
			1
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
			1
			1
		1	
		1	
			1
			1
			1
			1
		1	
			1
			1
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
		1	
			1
		1	
		1	
		1	
		1	
			1
		1	
			1
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
			1
			1
			1
			1
			1
		1	
			1
			1
			1
		1	
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
			1
			1
			1
		1	
			1
			1
			1
		1	
			1
			1
		1	
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
			1
			1
			1
			1
			1
			1
			1
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
			1
			1
			1
			1
			1
			1
			1
			1
			1
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
			1
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
			1
			1
			1
			1
			1
			1
			1
			1
			1
			1
		1	
		1	
	0	162	115
			1
			1
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
			1
		1	
		1	
		1	
		1	
		1	
		1	
		1	
		1	
			1
			1
			1
			1
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
		1	
			1
		1	
		1	
		1	
			1
			1
			1
		1	
		1	
		1	
			1
			1
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)	
Pradip Roy 9774920947			1	
			1	
Manoj Debbarma 8730877207			1	
			1	
Sumanta Dey 9774446672			1	
			1	
			1	
			1	
			1	
			1	
			1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
<p>Ajoy Choudhury 9436189877 Ajoy Choudhury 9436189877 Raju Debnath 9612690107 Ashesh Choudhury 9862643822 Jayanta Paul 9436532654 Raki Tripura 7085151889 Fajal Karim 8119918038</p>			

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)				
	0	40	30				
		1					
		1					
		1					
			1				
		1					
			1				
		1					
			1				
			1				
			1				
			1				
			1				
			1				
			1				
			1				
		1					
		1					
		1					
			1				

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
		1	
		1	
		1	
			1
		1	
			1
			1
			1
			1
		1	
		1	
			1
			1
		1	
			1
		1	
			1
			1
		1	
		1	
			1
			1
		1	
		1	
			1
			1
		1	
		1	
			1
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
		1	
	0	21	29
		1	
			1
		1	
			1
		1	
		1	
			1
		1	
			1
			1
		1	
		1	
			1
			1
			1
			1
			1
			1
			1
			1
	0	7	13
		1	
			1
			1
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
			1
		1	
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)		1	
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)		1	
78.75 L - 2011-12, 201.25 L - 2011-12, 62.50 - 2013-14, 187.50 L - 2014-15, 100.00 2014-15(DFEPM funded)		1	
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)			1
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)		1	
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)			1
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)		1	
50.00 L- 2011-12, 62.50 L- 2013-14, ----- 100.00 2014-15(DFEPM funded)		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
	0	9	7
		1	
		1	
			1
			1
			1
Fund in hand 50.00 lakh			
Fund in hand 50.00 lakh			
Fund in hand 50.00 lakh			
Fund in hand 50.00 lakh			

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
Fund in hand 50.00 lakh			
Fund in hand 50.00 lakh			
Fund in hand 50.00 lakh			

	0	2	3
		1	
			1
			1
		1	
			1
		1	
		1	
			1
			1
			1
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
(Eng. Cell has completed Type II & III, utilised Rs 133.737 L),			1
		1	
			1
		1	
		1	
1001.70 L - 03/03/2010, 250 L - 20/01/12, 188.83 L - 14/03/12, 136.88 L - 28/01/12, 425.99 L - 5/10/12, 125 L - 19/09/13, 75 L - 13/11/12			1
	0	0	1
			1
	51.05		1
	63.7		1
			1
			1
		1	
		1	
			1

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
		1	
		1	
		1	
		1	
		1	
		1	
			1
			1
		1	
		1	
			1
			1
		1	
		1	
			1
			1
			1
		1	
			1
			1
			1
		1	
		1	
		1	

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)				
			1				
	0	2	4				
			1				
			1				
	0	0	2				
			1				
Complete as per fund received. (As per instruction of authority Rs 43.64 L has been refunded to SHFWS.)			1				
	0	0	1				
			1				

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)
			1
			1
	0	0	2
			1
			1
		1	
		1	
		1	
			1
	0	3	1
			1
			1
	0	0	2

Remarks	Addi. fund requ.(lakh)	ADC (in No)	Non ADC (in No)	
---------	---------------------------	-------------------	--------------------------	--